

Project Schedule

Dawson Road over Pritchett Mill Creek Bridge Replacement

Existing Bridge No. 484046

FPID: 432287-1-38-01

F.A.P. No. D317-051-B

Escambia County PD# 17-18.032.18

Date: 5/15/19

ID	Activity Name	Duration Days	Start Date	Finish Date	Pred.	Lag
1	Total Project Duration	426	5/1/2019	6/30/2020		
2	Notice to Proceed	1	5/1/2019	5/1/2019		
3	Submit Initial Project Schedule	1	5/16/2019	5/16/2019	2	14
4	Submit Quality Assurance/ Quality Control Plan	1	5/17/2019	5/17/2019	2	15
5	Submit Community Awareness Plan	1	5/23/2019	5/23/2019	2	21
6	Survey and Mapping	365	5/23/2019	5/22/2020		
7	Survey (Design, R/W, Bridge)	74	5/23/2019	8/5/2019		
8	Conduct Survey (Design, R/W, Bridge)	30	5/23/2019	6/21/2019	2	21
9	Submit Survey Data for Review	1	6/24/2019	6/24/2019	8	2
10	Survey Review	30	6/25/2019	7/24/2019	9	0
11	Prepare Final Survey	10	7/25/2019	8/3/2019	10	0
12	Submit Final Survey	1	8/5/2019	8/5/2019	11	1
13	Survey & Mapping	335	6/22/2019	5/22/2020		
14	Prepare R/W Control Maps	25	6/22/2019	7/16/2019	8	0
15	Submit R/W Control Maps & R/W	1	7/17/2019	7/17/2019	14	0
16	Review R/W Control Maps	21	7/18/2019	8/7/2019	15	0
17	Prepare Preliminary R/W Requirements	45	11/8/2019	12/22/2019	60	0
18	Submit Preliminary R/W Requirements	1	12/23/2019	12/23/2019	17	0
19	Review Preliminary R/W Requirements	30	12/24/2019	1/22/2020	18	0
20	Prepare Final R/W Requirements	29	1/23/2020	2/20/2020	19	0
21	Submit Final R/W Requirements	1	2/21/2020	2/21/2020	20	0
22	Review/Approve Final R/W Requirements	30	2/23/2020	3/23/2020	65	0
23	Prepare / Review / Approve Final R/W Maps	45	3/24/2020	5/7/2020	22	0
24	Instruments Prep	14	5/8/2020	5/21/2020	23	0
25	Documents Complete	1	5/22/2020	5/22/2020	24	0
26	Permitting	314	5/23/2019	4/1/2020		
27	Delineate Wetlands and Species Survey	14	5/23/2019	6/5/2019	2	21
28	Coordinate with Agencies / Verify Wetland Lines	30	6/6/2019	7/5/2019	27	0
29	Prepare Permits	300	6/6/2019	3/31/2020	27	0
30	Submit Permits	1	4/1/2020	4/1/2020	29	0
31	Geotechnical (Roadway and Bridge)	344	5/30/2019	5/8/2020		
32	Geotech Field Investigations	20	5/30/2019	6/18/2019	2	28
33	Geotech Lab Testing	40	6/19/2019	7/28/2019	32	0
34	Prepare Phase I Geotechnical Report (Road and Bridge)	14	7/29/2019	8/11/2019	33	0
35	Submit Phase I Geotechnical Report (Road and Bridge)	1	9/24/2019	9/24/2019	55	0
36	Review Phase I Geotechnical Reports	30	9/25/2019	10/24/2019	35	0
37	Prepare Phase II Geotechnical Report (Road and Bridge)	30	10/25/2019	11/23/2019	36	0
38	Submit Phase II Geotechnical Report (Road and Bridge)	1	1/23/2020	1/23/2020	59	0
39	Review Phase II Geotechnical Reports	30	1/24/2020	2/22/2020	38	0
40	Prepare Final Geotechnical Report	14	2/23/2020	3/7/2020	39	0
41	Submit Final Geotechnical Report	1	5/8/2020	5/8/2020	67	0
42	Utilities	243	5/26/2019	1/24/2020		
43	Receive Sunshine811 Design Ticket	1	5/26/2019	5/26/2019	2	24
44	Subsurface Utility Engineering (SUE)	21	5/27/2019	6/16/2019	43	0
45	Utility Contact	7	6/17/2019	6/23/2019	44	0
46	Utility Relocation Schedules	200	6/24/2019	1/9/2020	45	0

Project Schedule

Dawson Road over Pritchett Mill Creek Bridge Replacement

Existing Bridge No. 484046

FPID: 432287-1-38-01

F.A.P. No. D317-051-B

Escambia County PD# 17-18.032.18

Date: 5/15/19

ID	Activity Name	Duration Days	Start Date	Finish Date	Pred.	Lag
47	Utilities Certified	14	1/10/2020	1/23/2020	46	0
48	Utility Dependent Time to Project Manager	1	1/24/2020	1/24/2020	47	0
49	Design and Plans Preparation (Road and Bridge)	374	6/22/2019	6/30/2020		
50	Phase I (30%)	124	6/22/2019	10/24/2019		
51	Prepare Typical Section Package	3	6/22/2019	6/24/2019	8	0
52	Submit Typical Section Package	1	6/25/2019	6/25/2019	51	0
53	Review Typical Section Package	30	6/26/2019	7/25/2019	52	0
54	Typical Section Concurrence	1	7/26/2019	7/26/2019	53	0
55	Prepare Phase I Documents	60	7/26/2019	9/23/2019	53	0
56	Submit Phase I Documents	1	9/24/2019	9/24/2019	55	0
57	Review Phase I Documents	30	9/25/2019	10/24/2019	56	0
58	Phase III (90%)	120	10/25/2019	2/22/2020		
59	Prepare Phase III Documents	90	10/25/2019	1/22/2020	57	0
60	Address Phase I Review Comments	14	10/25/2019	11/7/2019	57	0
61	Request Structure Number	7	10/25/2019	10/31/2019	57	0
62	Send/ Receive Resolution Request Off System Project Agreement	30	10/25/2019	11/23/2019	57	0
63	Utility Coordination Meeting	1	10/25/2019	10/25/2019	57	0
64	Submit Phase III Documents	1	1/23/2020	1/23/2020	59	0
65	Review Phase III Documents	30	1/24/2020	2/22/2020	64	0
66	Final	128	2/23/2020	6/30/2020		
67	Prepare Final Documents	75	2/23/2020	5/7/2020	65	0
68	Address Phase III Review Comments	14	2/23/2020	3/7/2020	65	0
69	Submit Final 1 Documents	1	5/8/2020	5/8/2020	67	0
70	Review Final Documents	30	5/9/2020	6/7/2020	69	0
71	Address Final Review Comments	22	6/8/2020	6/29/2020	70	0
72	Submit Final 2 Documents	1	6/30/2020	6/30/2020	71	0