

## PD 19-20.022 Perdido Key Drive at Johnson Beach Road Intersection Improvements

ID	Task Name	Duration	Start	Finish	Half 1, 2021												Half 2, 2021					Half 1, 2022							
					S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J			
1	<b>Overall Project Timeline</b>	<b>472 days</b>	<b>Thu 8/6/20</b>	<b>Fri 5/27/22</b>																									
2	BCC Approval	1 day	Thu 8/6/20	Thu 8/6/20																									
3	Contract Execution	1 day	Wed 10/14/20	Wed 10/14/20																									
4	Kickoff Meeting / Site Review	1 day	Fri 11/6/20	Fri 11/6/20																									
5	<b>Wetland Delineation &amp; PKBM Delineation</b>	10 days	Mon 12/7/20	Fri 12/18/20																									
6	<b>Surveying Environmental (By County)</b>	5 days	Mon 12/21/20	Fri 12/25/20																									
7	<b>Concept Development Phase (30% Plans)</b>	<b>35 days</b>	<b>Mon 11/16/20</b>	<b>Fri 1/1/21</b>																									
8	30% Construction Plan Development	25 days	Mon 11/16/20	Fri 12/18/20																									
9	Utility Coordination (Information Gathering)	20 days	Mon 11/23/20	Fri 12/18/20																									
10	30% Construction Plan / Cost Estimate Submittal	0 days	Fri 12/18/20	Fri 12/18/20																									
11	30% Construction Plan Review	10 days	Mon 12/21/20	Fri 1/1/21																									
12	<b>Engineering Design Phase (60% and Final Plans)</b>	<b>150 days</b>	<b>Mon 1/4/21</b>	<b>Fri 7/30/21</b>																									
13	60% Construction Plan Development	40 days	Mon 1/4/21	Fri 2/26/21																									
14	Geotechnical Investigation	8 days	Mon 1/18/21	Wed 1/27/21																									
15	60% Construction Plans / Utilities / Cost Estimate Submittal	0 days	Fri 2/26/21	Fri 2/26/21																									
16	County Review	10 days	Mon 3/1/21	Fri 3/12/21																									
17	Group & Property Owner Meetings (Public Involvement)	30 days	Mon 3/1/21	Fri 4/9/21																									
18	Utility Meeting	1 day	Mon 3/15/21	Mon 3/15/21																									
19	Subsurface Utility Engineering	5 days	Tue 3/16/21	Mon 3/22/21																									
20	Survey Subsurface Utility (County)	4 days	Wed 3/17/21	Mon 3/22/21																									
21	Permit Preparation	25 days	Mon 3/15/21	Fri 4/16/21																									
22	Permit Submittal to County	0 days	Fri 4/16/21	Fri 4/16/21																									
23	County Permit Review	3 days	Mon 4/19/21	Wed 4/21/21																									
24	Permit Submittal to Agencies	1 day	Thu 4/22/21	Thu 4/22/21																									
25	Final Construction Plans Development	30 days	Mon 3/15/21	Fri 4/23/21																									
26	Final Construction Plan / Specification / Bid Tab and Cost Estimate Submittal	1 day	Mon 4/26/21	Mon 4/26/21																									
27	County Review	10 days	Tue 4/27/21	Mon 5/10/21																									
28	Permit Agency Review (Time Depends on Impacts)	60 days	Fri 4/23/21	Thu 7/15/21																									
29	Receive Permit Approval	1 day	Fri 7/16/21	Fri 7/16/21																									
30	Final Bid Documents Submittal	10 days	Mon 7/19/21	Fri 7/30/21																									
31	<b>R/W Acquisition (By County)</b>	<b>60 days</b>	<b>Mon 4/12/21</b>	<b>Fri 7/2/21</b>																									
32	<b>Lighting JPA with Gulf Power (By County)</b>	<b>30 days</b>	<b>Mon 4/12/21</b>	<b>Fri 5/21/21</b>																									
33	<b>Bidding</b>	<b>60 days</b>	<b>Mon 8/9/21</b>	<b>Fri 10/29/21</b>																									
34	Bid Process (Pre-Bid, Bid Reviews, BCC Approval)	60 days	Mon 8/9/21	Fri 10/29/21																									
35	Award of Contract to Contractor	1 day	Fri 10/29/21	Fri 10/29/21																									
36	<b>Construction</b>	<b>150 days</b>	<b>Mon 11/1/21</b>	<b>Fri 5/27/22</b>																									
37	Limited Construction Administration	150 days	Mon 11/1/21	Fri 5/27/22																									

Project: Perdido Key Schedule 1  
Date: Wed 11/18/20

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			