

<b>Project:</b> 297A - Muscogee Rd to Esc Cnty Road Prison		<b>Status as of:</b> 11/21/2014		
<b>Project Manager:</b> Paul Battle, PE		<b>ENG #</b>		
<b>A&amp;E Firm:</b> Rebol-Battle & Associates		<b>POC #</b>		
<b>Task Order #</b>		<b>Task Order Value:</b>		
<b>Project Area :</b>				
<b>Project Description:</b>				
<b>Task Order Start:</b>	<b>Time:</b>	<b>Task Order Expiration:</b> 1/0/1900		
<b>ACTIVITY</b>	<b>Start</b>	<b>#Days</b>	<b>Due Date</b>	<b>Comments</b>
PO & Notice to Proceed	01/05/15	1	01/06/15	Assumed Start Date. Will update schedule once official NTP is issued.
Survey, Data Collection and S.U.E.	01/12/15	45	02/26/15	
30% Design Preperation	03/02/15	30	04/01/15	
Rail Road, Wetland, NFWMD, Gulf South Pipe Line Permitting	04/01/15	300	01/26/16	
30% County Review	04/01/15	14	04/15/15	
60% Design Preparation	04/16/15	30	05/16/15	
60% QA/QC	05/16/15	7	05/23/15	
60% County Review	05/24/15	14	06/07/15	
Plan-in-Hand Walkthrough	05/24/15	5	05/29/15	
90% Design Preparation	06/06/15	30	07/06/15	
90% QA/QC	07/07/15	14	07/21/15	
90% County Review	07/22/15	14	08/05/15	
100% Design Preparation	08/06/15	30	09/05/15	
100% QA/QC	09/06/15	14	09/20/15	
100% County Review	09/21/15	14	10/05/15	
Final Package to Purchasing	01/28/16	1	01/29/16	
Bid Opening	01/30/16	60	03/29/16	
BCC Award	04/01/16	21	04/22/16	
Construction Time	04/23/16	300	02/17/17	
Construction Assistance	04/23/16	300	02/17/17	