

## Final Project Schedule (Revised)

### Kingsfield Rd. Extension - Phase II

ID	Task Name	Duration	Start	Finish	Predecessors	018																											
						S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S			
1	<b>Total Project Duration</b>	<b>996 days</b>	<b>Tue 2/12/19</b>	<b>Tue 12/6/22</b>		Total Project Duration																											
2	<b>Phase II Design Notice to Proceed</b>	1 day	Tue 2/12/19	Tue 2/12/19																													
3	<b>Urban Segment (East)</b>	231 days	Wed 2/13/19	Wed 1/1/20		Urban Segment (East)																											
4	Survey	65 days	Wed 2/13/19	Tue 5/14/19		Survey																											
5	Topographic and Misc Surveys	20 days	Wed 2/13/19	Tue 3/12/19	2																												
6	Title Search and Preliminary Right of Way Coordination	10 days	Wed 2/13/19	Tue 2/26/19	2																												
7	Process Survey and Prepare Control and Right of Way Maps	18 days	Wed 3/13/19	Fri 4/5/19	5																												
8	<b>Interim Electronic Survey Submittal</b>	1 day	Mon 4/8/19	Mon 4/8/19	7																												
9	<b>Escambia County Review</b>	6 days	Tue 4/9/19	Tue 4/16/19	8																												
10	Prepare Draft Legal Sketch and Descriptions	20 days	Wed 4/17/19	Tue 5/14/19	9																												
11	60% Design and Right of Way Acquisition	211 days	Wed 3/13/19	Wed 1/1/20		60% Design and Right of Way Acquisition																											
12	Preliminary Horizontal and Vertical Geometry	15 days	Wed 3/13/19	Tue 4/2/19	5																												
13	Preliminary Drainage Design	10 days	Wed 4/3/19	Tue 4/16/19	12																												
14	<b>Submit Draft Legal Sketch and Descriptions</b>	1 day	Wed 5/15/19	Wed 5/15/19	10																												
15	<b>Escambia County Review</b>	15 days	Thu 5/16/19	Wed 6/5/19	14																												
16	<b>Acquire Right of Way</b>	150 days	Thu 6/6/19	Wed 1/1/20	15	Acquire Right of Way																											
17	<b>Rural Segment (West)</b>	332 days	Thu 6/6/19	Fri 9/11/20	5	Rural Segment (West)																											
18	Data Collection	160 days	Thu 6/6/19	Wed 1/15/20	5	Data Collection																											
19	<b>Project and Data Collection Delay based on unknown alignment connection point, alignment variations/profile adjustments for new alignment area and change of direction for legal sketch and descriptions for the east segment</b>	60 days	Thu 6/6/19	Wed 8/28/19	15																												
20	Topographic Surveys (Includes Processing)	90 days	Thu 8/29/19	Wed 1/1/20	19																												
21	Geotechnical Exploration	100 days	Thu 8/29/19	Wed 1/15/20	19																												
22	Wetland Delineation	90 days	Thu 8/29/19	Wed 1/1/20	19																												
23	Cultural Resources Survey/Archaeological Assessment	90 days	Thu 8/29/19	Wed 1/1/20	19																												
24	60% Design	131 days	Thu 8/29/19	Thu 2/27/20		60% Design																											
25	Prepare 60% Plans	90 days	Thu 10/3/19	Wed 2/5/20	20SS+25 days																												
26	Utility and Property Owner Coordination	100 days	Thu 8/29/19	Wed 1/15/20	19																												
27	<b>60% Submittal (Both Segments)</b>	1 day	Thu 2/6/20	Thu 2/6/20	25																												
28	<b>Escambia County Review</b>	15 days	Fri 2/7/20	Thu 2/27/20	27																												



## Final Project Schedule (Revised)

### Kingsfield Rd. Extension - Phase II

ID	Task Name	Duration	Start	Finish	Predecessors	D18																				
						S	O	N	D	Half 1, 2019					Half 2, 2019					Half 1, 2020					Half 2, 2020	
						J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
60	Construction Notice to Proceed	1 day	Tue 10/12/21	Tue 10/12/21	59FS+5 days																					
61	Construction Duration	300 days	Wed 10/13/21	Tue 12/6/22	60																					

