



1610 Success Dr. Cantonment, FL 32533
Phone: (850) 968-0057 ~ Fax: (850) 968-5404

8/19/2020

POLK AVE EXTENSION – PROJECT SCHEDULE

8/24/2020 – 8/28/2020

PROJECT LAYOUT, SILT FENCE INSTALLATION, TAKE DELIVERY OF STORM DRAIN STRUCTURES & PIPE

8/31/2020 – 9/11/2020

STORM DRAIN INSTALLATION & REMOVAL OF EXISTING CURB AND ASPHALT AS NEEDED

9/14/2020 – 9/25/2020

ROADWAY EXCAVATION, & SUBGRADE

9/28/2020 – 10/9/2020

CONCRETE CURB & DRIVEWAYS

10/12/2020 – 10/23/2020

INSTALL ROADWAY BASE

10/26/2020 – 10/30/2020

SODDING

11/2/2020 – 11/6/2020

PAVING

11/9/2020 – 11/13/2020

PROJECT CLEANUP