SITE CONSTRUCTION PLANS

GULF BEACH SELF STORAGE

8939 GULF BEACH HIGHWAY ESCAMBIA COUNTY, FLORIDA

RBA PROJECT NO.: 2017.285

ESCAMBIA COUNTY PUBLIC WORKS

3363 WEST PARK PLACE PENSACOLA, FLORIDA 32501

GULF POWER 5120 DOGWOOD DRIVE MILTON, FLORIDA 32570

AT&T, INC. 605 W. GARDEN STREET PENSACOLA, FLORIDA 32501

ECUA 9255 STURDEVANT STREET PENSACOLA, FLORIDA 32514

3405 MCLEMORE DRIVE PENSACOLA, FLORIDA 32514

1625 ATWOOD DRIVE PENSACOLA, FLORIDA 32504

ENERGY SERVICES GAS

SUNSHINE UTILITIES

COX CARLE

CONTACT: MRS. JOHNNY PETTIGREW PHONE: 850.595,3404

CONTACT: JONATHAN BLACKINGHIP

CONTACT: TOMMY TAYLOR PHONE: 850.969.6516

CONTACT: TROY YOUNG

CONTACT: DIANE MOORE PHONE: 850,474,5319

PHONE: 800.624,9675

PHONE: 800,432,4770

January 2022

SITE INFORMATION GULF BEACH SELF STORAGE, INC 3886 PARADISE BAY DRIVE GULF BREEZE, FLORIDA 32563 OWNER: Approved ESCAMBIA COUNTY DRC PLAN REVIEW GULF BEACH SELF STORAGE, INC DEVELOPER 3886 PARADISE BAY DRIVE GULF BREEZE, FLORIDA 32563 850-982-4411 DRC Chairman Signature PROPERTY REFERENCE NO: 33-2S-31-1000-002-075 KALLE PROPERTY ADDRESS: 8939 GULF BEACH HIGHWAY Printed Name: 🚽 Development Services Director or Designee PROPERTY AREA: 4.30 ACRES This document has been reviewed in accordance with the requirements of PROJECT AREA: 4.30 ACRES applicable Escambia County Regulations and Ordinances, and does not in any PROPERTY ZONING: HC/LI, HC/LI-NA way relieve the submitting Architect, Engineer, Surveyor or other signatory FUTURE LAND USE: MU--U from responsibility of details as drawn. A Development Order (DO) must be SELF STORAGE PROPOSED ACTIVITY obtained through the Development Review Process prior to the commencement REQUIRED BUILDING SETBACKS C-1; FRONT YARD - 15 FT. SIDE YARD - 10 FT. REAR YARD - 15 FT. of construction. This DO approval does not constitute approval by any other agency. All additional state/federal permits shall be provided to the county prior to approval of a final plat or the issuance of state/federal permits shall be FEMA FLOOD INSURANCE RATE MAP provided to the county prior to approval of a final plat or the issuance of a THE PARCEL SHOWN FOR DEVELOPMENT IS LOCATED WITHIN THE F AS DETAILED BY FEMA FIRM (FLOOD INSURANCE RATE MAP) INFOR building permit. COMMUNITY No. 120080 12033C 0527 SITE LOCATION CONTACTS ENGINEER OF RECORD REBOL-BATTLE & ASSOCIATES PHONE: 850.428.0400 (0) 2301 N OTH AVE 850.554.2406 (C) PENSACOLA, FLORIDA 32503 EMAIL: PAULBOREBOL-BATTLE.COM VICINITY MAP SURVEYOR OF RECORD CONTACT: MARK A. NORRIS, P.S.M. REBOL-BATTLE & ASSOCIATES 2301 N 9TH AVE PENSACOLA, FLORIDA 32503 PHONE: 850,428,0400 EMAIL: MARKNOREBOL-BATTLE.COM SCALE: 1" = 500'



REBOL-BATTLE & ASSOCIATES

Civil Engineers and Surveyors

2301 N. Ninth Avenue, Suite 300 Pensacola, Florida 32503 Telephone 850.438.0400 Fax 850.438.0448 EB 00009657 LB 7916

ECUA REQUIRED PLAN NOTES

A. ECUA ENGINEERING MANUAL INCORPORATED BY REFERENCE

B. ADDITIONAL DOCUMENTS (TO BE COMPLETED BY THE ENGINEER OF RECORD)

DOES THIS PROJECT HAVE ADDITIONAL TECHNICAL SPECIFICATIONS OR CONSTRUCTION DETAILS THAT SUPERSED

DOCUMENT NAME	DOCUMENT TYPE		LOCATION	
	SPECIFICATION	DETAIL	PLANS	PROJECT MANUAL*
LOW PRESSURE SEWER SERVICE: D-20		> <	><	
			·	

C. ENGINEER OF RECORD RESPONSIBILITIES

THE ENGINEERS OF RECORD (FORS) THAT HAVE AFFIXED THEIR SEALS AND SIGNATURES ON THESE PLANS WARRANT THEIR PORTION OF THE PLANS HAVE BEEN DESIGNED IN ACCORDANCE WITH THE MANUAL (UNLESS OTHERWISE DIRECTED BY THE ECUA PROJECT ENGINEER). THE EORS SHALL BE KNOWLEDGEABLE OF THE MANUAL'S CONTENTS

INDEX OF DRAWINGS

- C1.0 EXISTING SITE, DEMOLITION AND EROSION CONTROL PLAN
- C1.1 EROSION CONTROL DETAILS
- C1.2 NPDES-STORMWATER POLLUTION PREVENTION PLAN
- C2.0 SITE LAYOUT AND DIMENSION PLAN
- C2.1 SITE DETAILS
- GRADING AND DRAINAGE PLAN
- C3.1 GRADING AND DRAINAGE DETAILS
- C4.0 UTILITY PLAN
- C4.1 UTILITY DETAILS
- C4.2 LIFT STATION DETAILS
- C5.0 LANDSCAPE & STRIPING PLAN
- LANDSCAPE & STRIPING DETAILS

LEGAL DESCRIPTION

DESCRIPTION: (OFFICIAL RECORDS BOOK 7695 AT PAGE 1880)


EAST-HALF OF LOT 76, BEYREUTH SUBDIMISION, SECTION 33/4, TOWNSHIP 2/3 SOUTH, RANGE 31 WEST, DESCRIBED ACCORDING TO PLAT OF SAID SUBDIMISION RECORDED IN DEED BOOK 74, PAGE 100 OF THE PUBLIC RECORDS OF ESCAMBIA COUNTY, FLORIDA, AND ADJACENT 1/2 OF VACATED 6TH AVENUE

THAT PORTION OF THE EAST 1/2 OF LOT 76, BEYREUTH SUBDIVISION, SECTION 33/4, TOWNSHIP 2/3 SOUTH, RANGE 31 WEST, DESCRIBED ACCORDING TO PLAT OF SAID SUBDIMISION, AS RECORDED IN DEED BOOK 74, AT PAGE 100, OF THE PUBLIC RECORDS OF ESCAMBIA COUNTY, FLORIDA, TOGETHER WITH ADJACENT 1/2 OF VACATED 6TH AVENUE, BEING DESCRIBED AS FOLLOWS:

COMMENCE AT THE MORTHEAST CORMER OF THE EAST 1/2 OF LOT 76, BEYREUTH SUBDIVISION, BEING A PORTION OF SECTIONS 33 AND 4, TOWNSHIPS 2 AND 3 SOUTH, RANGE 31 WEST, ESCAMBIA COUNTY, FLORIDA ACCORDING TO THE PLAIT THEREOF RECORDED IN DEED BOOK 74, PAGE 100, OF THE PUBLIC RECORDS OF SAID ESCAMBIA COUNTY, SAID POINT BEING 60 THE SOUTH RIGHT-OF-WAY LINE OF GULF BEACH HIGHWAY (66.00 FOOT RIGHT-OF-WAY); THENCE GO NORTH 89 DEGREES 57 MINUTES O1 SECONDS WEST ALONG SAID SOUTH RIGHT-OF-WAY LINE AD ISTANCE OF 23.76 FEET TO THE POINT OF BEGINNING; THENCE DEPARTING SAID RIGHT-OF-WAY LINE, GO SOUTH OD DEGREES 00 MINUTES 00 SECONDS WEST, A DISTANCE OF 228.93 FEET, THENCE GO NORTH 88 DEGREES 01 MINUTES 14 SECONDS MEST, A DISTANCE OF 228.93 FEET, THENCE GO NORTH 88 DEGREES 01 MINUTES 14 SECONDS THE SION AL WEST, A DISTANCE OF 126.32 FEET, THENCE GO NORTH OD DEGREES OD MINUTES OD SECONDS EAST, A DISTANCE OF 224.88 FEET TO THE AFORESAID SOUTH RIGHT-OF-WAY LINE OF GULF BEACH HIGHWAY, THENCE GO SOUTH 89 GEGREES 57 MINUTES OI SECONDS EAST ALDING SAID SOUTH RIGHT-OF-WAY LINE, A DISTANCE OF 126.24 FEET TO THE POINT OF BEGINNING.

THE WEST 120 FEET OF LOT 75, BAYREUTH, A SUBDIVISION OF SECTIONS 33/4, TOWNSHIPS 2/3 SOUTH, RANGE 31 WEST, ESCAMBIA COUNTY, FLORIDA, ACCORDING TO PLAT OF SAID SUBDIVISION RECORDED IN DEED BOOK 74, AT PAGE 100 OF THE PUBLIC RECORDS OF SAID COUNTY, AND ADJACENT 1/2 OF

> THE CONTRACTOR IS RESPONSIBLE FOR OBTAINING "RELEASED FOR CONSTRUCTION" DRAWINGS FROM REBOL-BATTLE & ASSOCIATES BEFORE BEGINNING CONSTRUCTION. REBOL-BATTLE & ASSOCIATES WILL NOT BE RESPONSIBLE FOR ANY CONSTRUCTION BASED ON PLANS THAT HAVE NOT BEEN RELEASED FOR CONSTRUCTION



2. ANY DISTURBED AREAS THAT WILL BE LEFT EXPOSED MORE THAN 30 DAYS, AND NOT SUBJECT TO CONSTRUCTION TRAFFIC, WILL IMMEDIATELY RECEIVE A TEMPORARY SEEDING. IF THE SEASON PREVENTS THE ESTABLISHMENT OF A TEMPORARY COVER, THE DISTURBED AREAS WILL BE MULICHED WITH STRAW, OR EQUINALENT MATERIAL, AT A RATE OF TWO (2) TONS PER ACRE, ACCORDING TO STATE STANDARDS.

3. PERMANENT VEGETATION TO BE SEEDED OR SOODED ON ALL EXPOSED AREAS WITHIN TEN (10) DAYS AFTER GRADING. MULCH TO BE USED AS NECESSARY FOR PROTECTION UNTIL SEEDING IS ESTABLISHED.

4. ALL WORK AND MATERIALS TO BE IN ACCORDANCE WITH THE FOOT "STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION", LATEST EDITION, SECTIONS 104, 570, 981, 982, 983, 985, & 987.

*5. À BITUMINOUS CONCRETE BASE COURSE WILL BE APPLIED IMMEDIATELY FOLLOWING ROUGH GRACING AND INSTALLATION OF IMPROVEMENTS IN ORDER TO STABILIZE STREETS, ROADS, DRIVEWAYS AND PARKING AREAS. IN AREAS WHERE NO UTILITIES ARE PRESENT, THE BITUMINOUS CONCRETE BASE SHALL BE INSTALLED WITHIN 15 DAYS OF THE PRELIMINARY GRADING.

*6. IMMEDIATELY FOLLOWING INITIAL DISTURBANCE OR ROUGH GRADING, ALL CRITICAL AREAS SUBJECT TO EROSION (I.E. STEEP SLOPES AND ROADWAY EMBANKMENTS) WILL RECEIVE A TEMPORARY SEEDING IN COMBINATION WITH STRAW MULCH OR A SUITABLE EQUIVALENT, AT A THICKNESS OF TWO (2) TO FOUR (4) INCHES MIXED WITH THE TOP TWO (2) INCHES OF SOIL, ACCORDING TO STATE STANDARDS.

•7. ANY STEEP SLOPES RECEIVING PIPELINE INSTALLATION WILL BE BACKFILLED AND STABILIZED DAILY, AS THE INSTALLATION PROCEEDS (I.E. SLOPES GREATER THAN 3:1).

*8. A CRUSHED LIMEROCK, VEHICLE WHEEL-CLEANING BLANKET SHALL BE INSTALLED AT THE CONTRACTOR'S STAGING YARD AND/OR STOCKPILE AREAS TO PREVENT OFF-SITE TRACKING OF SEDIMENT BY CONSTRUCTION STRUMEN TAND MANUFOR STOCKETTE AREAS TO PREVENT OFF-SITE INFORMATION SECRETARY BY CONTROLLED TO VEHICLES ONTO PUBLIC ROADS. BLANKET SHALL BE 19FF. X 50FT. X 6IM. (MINIMUM), CRUSHED LIMEROCK 2 1/2 INCHES IN DIAMETER. SAID BLANKET SHALL BE UNDERLAIN WITH A FDOT CLASS 3 SYNTHETIC FILTER FABRIC AND MAINTAINED IN GOOD ORDER.

3. AT THE TIME WHEN THE SITE PREPARATION FOR PERMANENT VEGETATIVE STABILIZATION IS GOING TO BE ACCOMPLISHED. ANY SOIL THAT WILL NOT PROVIDE A SUITABLE ENVIRONMENT TO SUPPORT ADEQUATE VEGETATIVE GROUND COVER, SHALL BE REMOVED OR TREATED IN SUCH A WAY THAT WILL PERMANENTLY ADJUST THE SOIL CONDITIONS AND RENDER IT SUITABLE FOR VEGETATIVE GROUND COVER, IF THE REMOVAL OR TREATMENT OF THE SOIL WILL NOT PROVIDE

SUITABLE CONDITIONS, NON-VEGETATIVE MEANS OF PERMANENT GROUND STABILIZATION WILL HAVE TO BE

*10. CONDUIT OUTLET PROTECTION MUST BE INSTALLED AT ALL REQUIRED OUTFALLS PRIOR TO THE DRAINAGE SYSTEM BECOMING OPERATIONAL. 11. Unfiltered dewatering is not permitted, the contractor shall take all necessary precautions during all dewatering operations to minimize sediment transfer.

12. SHOULD THE CONTROL OF DUST AT THE SITE BE NECESSARY, THE SITE WILL BE SPRINKLED UNTIL THE SURFACE IS WET, TEMPORARY VEGETATION COVER SHALL BE ESTABLISHED OR MULCH SHALL BE APPLIED IN ACCORDANCE WITH STATE STANDARDS FOR EROSION CONTROL.

13. ALL SOIL WASHED, DROPPED, SPILLED OR TRACKED OUTSIDE THE LIMIT OF DISTURBANCE OR ONTO PUBLIC RIGHTS-OF-WAY WILL BE REMOVED IMMEDIATELY.

14. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ANY EROSION OR SEDIMENTATION THAT MAY OCCUR BELOW STORMWATER OUTFALLS OR OFFSITE AS A RESULT OF CONSTRUCTION OF THE PROJECT.

15. ALL SOIL STOCKPILES ARE TO BE TEMPORARILY STABILIZED IN ACCORDANCE WITH SOIL EROSION AND SEDIMENT CONTROL NOTE NUMBER 2 (ABOVE).

16. THE SITE SHALL AT ALL TIMES BE GRADED AND MAINTAINED SUCH THAT ALL STORM WATER RUNOFF IS DIVERTED TO SOIL EROSION AND SEDIMENT CONTROL FACILITIES.

17. ALL SEDIMENTATION STRUCTURES SHALL BE INSPECTED AND MAINTAINED REGULARLY

18. ALL CATCH BASIN INLETS SHALL BE PROTECTED WITH HAY BALES AS SHOWN ON DETAIL

19, THE CONTRACTOR SHALL PREPARE A PLAN FOR THE PROPER DEWATERING AND DOWNSTREAM SILTATION PROTECTION OF EACH STREAM BED. PLAN SHALL BE FORWARDED TO THE ENGINEER FOR APPROVAL THE ENGINEER SHALL BE NOTIFIED FOR INSPECTION PRIOR TO EACH STREAM

20. ANY AREAS USED FOR THE CONTRACTOR'S STAGING, INCLUDING BUT NOT LIMITED TO, TEMPORARY STORAGE OF STOCKFILED MATERIALS (E.G. CRUSHED STONE, GUARRY PROCESS STONE, SELECT FILL, EXCAVATED MATERIALS, ETC.), SHALL BE ENTIRELY PROTECTED BY A SILT FENCE ALONG THE LOW ELEVATION SIDE TO CONTROL SEDMENT RUNOTF.

* WHERE APPLICABLE

TEMPORARY SEEDING DETAILS:

SOIL TO BE THOROUGHLY PULVERIZED BY DISK-HARROWING AND BE LODGE AND REASONABLY SMOOTH, APPLY FERTILIZER AT A RATE OF 260 LBS/ACRE OF 16-16-16 OR EQUIVALENT, APELY DOLOMING LIMESTONE AT A RATE OF 800 TO 1000 LBS./ACRE TO PROVIDE A SOIL 6H OF 5.5 TO 6.5, LIME & FERTILIZER TO BE WORKED INTO THE TOPSOIL TO A DEPTH OF 4". ADD SANDY LOAM TOPSOIL TO A MINIMUM OF TWO (2) INCHES WHERE REQUIRED.

SEED MIXTURE

CONSISTING OF ANNUAL RYE (LOUIUM MULTIFLORUM) AT A RATE OF 174 LBS/ACRE.

PERMANENT SEEDING DETAILS:

SEED BED PREPARATION:

SOIL TO BE THOROUGHLY PULVERIZED BY DISK-HARROWING AND BE LOOSE AND REASONABLY SMOOTH, APPLY FERTILIZER AT A RATE OF 250 LBS/ACRE OF 16-16-16 OR EQUIVALENT, APPLY DOLOMFIC LIMESTONE AT A RATE OF 800 TO 1000 LBS./ACRE TO PROVIDE A SOIL pH OF 5.5 TO 6.5, LIME & FERTILIZER TO BE WORKED INTO THE TOPSOIL TO A DEPTH OF 4T. ADD SANDY LOAM TOPSOIL TO A MINIMUM OF TWO (2) INCHES WHERE REQUIRED.

SEED MIXTURE CONSISTING OF RATE PURITY GERMINATION 260 LBS/AC. 95% 95% ARGENTINE BAHIA 80% PENSACOLA BAHIA 260 LBS/AC. 40%(MIN.)-80%(TOTAL)

SOD SHALL BE WELL ROOT MATTED CENTIPEDE OR BAHIA GRASS COMMERCIALLY CUT TO A MINIMUM DIMENSION OF 12" x 24" A MAXIMUM OF 72 HOURS PRIOR TO PLACEMENT, SOD SHALL BE LIVE, FRESH AND UNINJURED, REASONABLY FIRE OF WEEDS AND OTHER GRASSES, WITH A HEAVY SOIL MAT ADMERING TO THE ROOT SYSTEM. SOD SHALL BE GROWN, CUT, AND SUPPLIED BY A STATE CERTIFIED GROWNED.

INAPPIC CONTROL STRUMENCES:

1. CONSTRUCTION TRAFFIC SHALL BE RESTRICTED TO ONSITE ACCESS BY MEANS SO DESIGNATED BY THE ENGINEER, POLICE/SHERIFF DEPARTMENT, ESCAMBIA COUNTY HIGHWAY DEPARTMENT, AND/OR THE FLORIDA DEPARTMENT OF TRANSPORTATION.

2. TRAFFIC DUTRING WET WEATHER SHALL BE MINIMIZED AND APPROPRIATE ROADWAY AND SITE CLEAN-UP SHALL BE PROVIDED BY THE CONTRACTOR AS SOON AS WEATHER CONDITIONS PERMIT.

TREE PROTECTION:

1. DAMAGED TRUNKS OR EXPOSED ROOTS WILL BE PAINTED IMMEDIATELY WITH A GOOD GRADE OF "TREE PAINT".

2. TREE LIMB REMOVAL, WHERE NECESSARY, WILL BE DONE FLUSH TO TRUNK OR MAIN BRANCH AND THAT AREA PAINTED IMMEDIATELY WITH A GOOD GRADE OF TREE PAINT.

DUST CONTROL

ALL AREAS OF CLEARING AND EMBANKMENT AS WELL AS CONSTRUCTION HAUL ROADS SHALL BE TREATED AND MAINTAINED IN SUCH A MANNER AS TO MINIMIZE ANY DUST GENERATION.

DISTURBED AREAS SHALL BE MAINTAINED IN A ROUGH GRADED CONDITION AND TEMPORARILY SEEDED AND/OR MUCEHED UNTIL PROPER WEATHER CONDITIONS EXIST FOR THE ESTABLISHMENT OF PERMANENT VECETATION COVER.

3. IN EVENT OF EMERGENCY CONDITIONS, TILLAGE WILL BE SATISFACTORY FREE BEFORE SOIL BLOWING STARTS.

CALCIUM CHLORIDE MAY BE APPLIED TO UNPAVED ROADWAY AREAS, ONLY, SUBJECT TO THE ENGINEER'S APPROVAL AND CONFORMANCE WITH FOOT STANDARD SPECIFICATIONS, SECTION 104, LATEST EDITION.

PROPOSED SEQUENCE OF CONSTRUCTION:

I. THE INSTALLATION OF ALL SEDIMENT AND EROSION CONTROL DEVICES THAT CAN BE PLACED PRIOR TO ANY

Clear and remove all existing vegetation in those areas where necessary. All remaining vegetation is to be properly protected and is to remain in its natural state, topsoil in areas to BE DISTURBED IS TO BE STRIPPED TO A MINIMUM DEPTH OF SIX (6) INCHES AND STOCKPILED SEPARATELY


3. THE IMMEDIATE INSTALLATION OF ALL REMAINING SEDIMENT AND EROSION CONTROL DEVICES.

5. CONSTRUCT ALL UNDERGROUND UTILITIES AND STORM DRAIN SYSTEMS.

6. CONSTRUCT ROADS (SUBGRADE, CURB & GUTTER, BASE, PAVEMENT, SIDEWALKS AND LANDSCAPING).

8. UPON THE COMPLETION OF THE CONSTRUCTION ACTIVITIES, PROVIDE RESTORATION, FINE GRADE REMAINDER OF SITE, RESPREAD STOCKPILED TOPSOIL AND STABILIZE WITH PERMANENT VEDETATIVE COVER AND LANDSCAPINE.

9. THE REMOVAL OF APPROPRIATE TEMPORARY SEDIMENT AND EROSION CONTROL DEVICES.



STABILIZED CONSTRUCTION **ENTRANCE DETAIL** N.T.S.



NUIE:
ALL PROTECTED TREES AS SHOWN ON THE PLANS TO REMAIN ARE TO BE PROTECTED DURING CONSTRUCTION. THE CONTRACTOR SHALL INSTALL CANAGE CONSTRUCTION FENCING AT THE ORP LINE OF EACH PROTECTED TREE BEFORE WORKING IN THE VICINITY OF THE TREE.

TREE BARRICADE DETAIL

<u>DESCRIPTION.</u>
FILTER BAGS WILL BE USED AS AN EFFECTIVE FILTER MEDIUM TO CONTAIN SAND, SILT AND FIRES WHEN TRENCH DEWARTERING. THE WETLAND FILTER BAG CONTAINS THESE MATERIALS WHILE ALLOWING THE WATER TO FLOW THROUGH THE FABRIC.

INSTALLATION:
WELLAND FILER BAGS MAY REPLACE HAY BALE CORRALS DURING TRENCH DEWATERING,
AT THE DISCRETION OF THE ENGINER INSPECTOR. TO INSURE PROPER INSTALLATION,
FILTER BAGS WILL BE FLACED ON PELATIVELY FLAT TERRAIN FREE OF BRUSH AND
SUITING TO AVOID RUPTURES AND PUNCTURES. PROPER INSTALLATION REQUIRES
CUTTING A SMALL HOLE IN THE CORNER OF THE BAG, INSERTING THE PUMP DISCHARCE
HOSE, AND THEN SECURING THE DISCHARGE HOSE TO THE BAG WITH A HOSE CLAMP,
FILIER BAGS WILL BE PLACED AS FAR AWAY FROM FLOWING STREAMS AND WETLANDS
AS POSSIBLE.

MAINTENANCE:
PRIOR TO REMOVING A BAG FROM THE HOSE, THE BAG WILL BE TIED OFF BELOW THE
END OF THE HOSE ALLOWING THE BAG TO DRAIN, DRANAGE WILL NOT BE ALLOWED
THROUGH THE INLET HOLE. TO AVOID RUPTURE, THE BAGS WILL BE ATTENDED AND
PUMPING PATES MONITORED, ONCE THE BAG IS INFLATED TO A HEIGHT OF 4 FEET,
PUMPING WILL STOP TO AVOID RUPTURE, FILTER BAGS USED DURING CONSTRUCTION WILL BE BUNDLED AND REMOVED FOR PROPER DISPOSAL.

SPECIFICATION:
FILTER PAGS ARE CONSTRUCTED OF NON-WOVEN GEOTEXTILE FABRIC. A MAXMAIM OF
ONE SIX MICH DISCHARGE HOSE WILL BE ALLOWED PER FILTER BAG. BAG CAPACITY
WILL BE EXCEEDED BEYOND 2,000 GALLONS PER MINUTE. TYPICAL BAG DIMENSIONS
ARE 15 FEET BY 13.25 FEET. 10 HELP PREVAIT PUNCTURES, GEOTEXTLE FABRIC WILL
BE PLACED BENEATH THE FILTER BAG WHEN USED IN WOODED LOCATIONS. UNATERNOE
FILTER BAGS WILL BE ENCIRCLED WITH A HAY BALE OR SILT FERNE CORRAL HOSE
CLAMPS WILL BE USED TO SECURE THE DISCHARGE HOSE, WIRE OR STRING WILL NOT
BE USED.


FILTER BAG DETAIL FOR TRENCH DEWATERING OPERATIONS

CROSS SECTION

PLAN VIEW

FILTER BAG-

SURFACE



• • • • • • •

AS REQUIRED-

ANCHOR BALES WITH

(2)-2"X2"X4'\
STAKES PER BALE.

BALES TO BUTT-

<u>PLAN</u>

ELEVATION

TO BE USED AT SELECTED SITES WHERE THE NATURAL GROUND SLOPES TOWARD THE TOE OF SLOPE

ELEVATION

to be used at selected sites where the natural ground slopes away from the toe of slope

BARRIERS FOR FILL SLOPES

CENTER (TYP.)

-OVERLAP ENDS

ANCHOR BALES WITH

LOOSE SOIL PLACED BY SHOVEL AND LIGHTLY COMPACTED ALONG THE UPSTREAM EDGE OF BALES.

-FILTER BAG

--HOSE CLAMP

HOSE CLAMP

-WOODEN STAKES

PUMP DISCHARGE

-WOODEN STAKES


HOSE


PUMP DISCHARGE

—(2)-2"X2"X4' STAKES PER BALE.

TILL SLOPE

FILL SLOPE









FIBERTEX (OR APPROVED EQUAL). MATERIAL ATTACHED TO WIRE FENCE

2"x4" OR 3"\$ TREATED -TIMBER POST @ 6' O.C.


-WIRE FENCE

-TOE OF FABRIC

(TYPICAL)




do not deploy in a manner that silt fences will act as a dam across permanent flowing watercourses, silt fences are to be used at upland locations and turbidity barriers used at permanent bodies of water.




STRAW BALES BACKED BY FENCE


2.T.M




STRAW BALE DETAIL

LOOSE SOIL PLACED BY SHOVEL AND LIGHTLY COMPACTED ALONG THE UPSTREAM EDGE OF BALES.








1111-1-1-1-1-1

ELEVATION


ELEVATION APPLICATION AND SPACING: THE USE OF TYPES I & II BALE BARRIERS SHOULD BE LIMITED TO THE CONDITIONS OUTLINED IN CHART I, SHEET I OF 3, INDEX NO. 102

TYPE II BARRIER FOR UNPAVED DITCH



SPACING:
BALE BARRIERS FOR PAVED DITCHES SHOULD BE SPACED IN
ACCORDANCE WITH CHART I, SHEET 1 OF 3, INDEX NO. 102 BARRIER FOR PAVED DITCH

PARTIAL INLET



DITCH ~

A Million -STRAW BALES MATERIAL STOCKPILE DETAIL AL N.T.S. SIO. ANCHOR BALES WITH (2)-2"x2"x4' STAKES PER BALE. -- DITCH

STOCKPILE OF ERODIBLE MATERIAL

ANCHOR PINS -No. 5 STEEL BARS TWO PER STRAW BALE

DITCH BOTTOM INLET

PROTECTION AROUND INLETS OR SIMILAR STRUCTURES

BEACH ULF $\bar{\mathbf{o}}$ ഗ

RBA

∞ा

BATTLE

REBOL

EROSION CONTROL DETAILS

F BEACH HIGHWAY COUNTY, FLORIDA

8939 GULF E ESCAMBIA C

NOTE OR CONSTRUCTION ميطور

PAR

Job No.: 2017.285 Date: 06/15/2021 DRAWING No

C1.1

The referenced support documentation for this Storm Water Poliution Prevention Plan (SWPPP) is the United States Environmental Protection Agency's (EPA) Storm Water Management for Construction Activities, Developing Pollution Prevention Plans and Best Management Practices Summary Guidance (EPA 833-R-92-001) and Storm Water Management for Construction Activities, Developing Pollution Prevention Plans and Best Management Practices (EPA 832-R-92-005). This SWPPP is designed to protect onsite and adjacent natural resources, including but not limited to, wetlands, marshes, bayous and bays, white preserving wildlife and archeological resources.

An Environmental Resource Permit Application has been submitted to the NWFWMD June 2021

1.2 Notice of Intent (NOI):

Rule 62-621.300(4), FAC requires the construction operator of a site that disturbs one or more acres to obtain coverage from the Generic Permit for Stormwater Discharge from Large and Small Construction Activities. The contractor is required to submit a Notice of Intent to Use Generic Permit for ater Discharge from Large and Small Construction Activities (FDEP Form 62-621.300(4)(b)) along with the appropriate application fee to the following address 48 hours prior to commencing construction

> NPDES Stormwater Notices Center, MS # 2510 Florida Department of Environmental Protection 2600 Blair Stone Road Tallahassee, Florida 32399-2400

This form can be obtained from FDEP's website (www.dep.state.fl.us) or by contacting FDEP. Please note that the current application fee is \$300; however, this fee is subject to change without notice. Always refer to the most current version of Rule 62-4.050(4)(d), FAC to confirm the amount before submitting payment. If construction activity exceeds five years, the contractor must re-apply

1.3 Stormwater Pollution Prevention Plan (SWPPP):

The contractor is required to certify this Stormwater Pollution Prevention Plan (SWPPP) below prior to submitting the NOI. This SWPPP is not required to be submitted with the NOt, but is required to be kept on site during all phases of construction. Because erosion and sediment controls and construction methods vary significantly from contractor to contractor, the contractor can propose alternative methods to this SWPPP that are equal or better at controlling erosion and sedimentation. At a minimum, the contractor must follow the erosion control plan specified in the construction plans and documents. Any modifications to this SWPPP must be documented and kept with the plan as part of the records keeping process to be in full compliance with the CGP.

1.4 Contractor's Certification:

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for

Print & Sign Nam	<u>e</u>	Company & Address
Name & Title (Pri	nt)	
Signature	Date	•
Responsibilities (General Contractor, S	ite Contractor, Subcontractor, Other):

1.5 Notice of Termination (NOT):

The contractor is required to submit a Notice of Termination of Generic Permit Coverage (FDEP Form 62-621,300(6)) upon construction completion to discontinue permit coverage. The NOT is to be submitted to the following address

> NPDES Stormwater Notices Center, MS # 2510 Florida Department of Environmental Protection 2600 Blair Stone Road Tallahassee, Florida 32399-2400

This form can be obtained from FDEP's website (www.dep.state.fl.us) or by contacting FDEP. The NOT can not be submitted until all disturbed soils at the construction site have been finally stabilized and temporary erosion and sediment control measures have been removed or will be removed at an appropriate time. Final stabilization means that all soil disturbing activities at the site have been completed and that a uniform perennial vegetative cover with a density of 70 percent of the cover for unpaved areas and areas not covered by permanent structures has been established, or equivalent stabilization measures have been employed. If construction activity exceeds five years, the contractor must re-apply for coverage.

1.6 Application Information

Project Address

8939 Gulf Beach Highway Pensacola, Florida 32504

N 30°22'08.40" Longitude: W 87°20'04.70"

Water Management District: Northwest Florida (NWFWMD)

(APPLIED FOR)

MS4 Operator Name: Escambia County

Receiving Water Name: Eventual outfall to Bayou Grande

2.0 SITE DESCRIPTION:

2.1 Nature of Construction Activities

This project involves the construction of a 28,000 SF commercial building and 34,400 SF of covered storage. Construction includes parking, drives.

2.2 Sequence of Major Soil Disturbing Activities:

The following sequence of major activities shall be followed unless the contractor can propose an alternative that is equal to or better at controlling erosion and sedimentation. The detailed sequence for the entire project can vary significantly from contractor to contractor. The contractor is responsible for documenting any changes.

- Clear, grub and perform all demolition work.
- 2. Complete rough grading of the pond and direct all stormwater runoff to the
- 3. Construct all underground utilities and storm drain system
- 4. Construct roads (subgrade, curb & gutter, base, pavement, sidewalks, and
- Complete stormwater ponds.

2.3 Area Estimates:

Onsite Area:	4,30 acres
Offsite Area:	0.00 acres
Total Area:	4.30 acres
Area to be Disturbed:	4.30 acres

2.4 Runoff Data:

Runoff Coefficients (c):

Before: Total Composite c = 0.20 During: Varies between 0.20 and 0.90 After: Varies between 0,20 and 0,90

Total Composite c = 0.75

Soils Data:

The soils located at the site are predominately very loose to loose slightly sifty sands. Groundwater was not encountered in the 15 ft to 20 ft deep test boring. For more detailed soils information, refer to the Geotechnical Services Report prepared by Universal Engineering Services.

Orainage Areas for Each Outfall:

Outfall Location	Total Area flowing to Pond	'c' coefficient
Existing drainage swale	4.30	0.75
along Wade Ave		

2.5 Site Map:

The construction plans are to be used as the site maps. The location of the required information is described below. The sheet numbers for all the items discussed below are identified on the Key Sheet of the construction plans.

- Drainage Patterns: All drainage patterns are shown on the Grading & Drainage
- <u>Approximate Slopes:</u> Approximate slopes are shown on the Grading & Drainage Plan. Pond side slopes are shown on the pond cross-sections.
- · Areas of Soil Disturbance: All demolition is shown on the Existing Site Conditions and Demolition and Erosion Control Plan Sheet. All proposed construction is shown on the remaining plans. Any areas where demolition work or permanent features are shown above or below ground will be disturbed.
- Areas not to be Disturbed: Any areas not showing demolition work or permanent features are assumed not to be disturbed. It will be the contractor's responsibility to indicate on the plans any of these areas that do get disturbed as well as any areas used for staging and materials storage.
- Locations of Controls: All proposed temporary controls and existing permanent controls are shown on the Existing Site, Demolition and Erosion Control Plan. All proposed permanent controls are shown on the remaining plans. It will be the contractor's responsibility to indicate the location of any other controls on the plans that are used during construction.
- Areas to be Stabilized: Permanent stabilization is shown on the plans. It will be e contractor's responsibility to indicate the location on the plans of all temporary stabilization practices used during construction
- · Surface Waters: N/A
- · Discharge Points: Escambia County MS4

2,6 Receiving Waters:

Escambia County MS4

3.0 CONTROLS:

3.1 Erosion and Sediment Controls:

All erosion and sediment controls specified on the Demolition and Erosion Control Plan Sheets, and the Erosion Control Details shall be installed prior to any construction or demolition. Silt fencing and staked hay bales shall be installed along down-gradient limits.

Temporary seeding and mulching shall be applied after 14-day intervals of ceased disturbance activities that will exceed 20-day periods. Graded areas shall be stabilized with permanent seeding, mulching, and fertilizing, or sodding within five days of final grading. Landscaping, including sodding, shall be installed by an experienced Landscape Contractor. Proposed disturbed areas will not exceed 8 acres in any drainage area.

3.2 Stormwater Management:

Proposed stormwater management facilities for this site include: A wet retention pond for the entire property

The proposed stormwater management facilities meet all stormwater treatment requirements and all rate control requirements set forth by the local and state

3.3 Other Controls:

Waste Disposal: The contractor is responsible for all waste disposal from the site. The contractor shall employ waste disposal practices that meet all local. state, and federal guidelines and prevent discharge of solid materials to waters of the United States. The Contractor is responsible for documenting this portion

Offsite Vehicle Tracking: If off site tracking of sediments by construction vehicles occurs, the contractor is required to install a Soil Tracking Prevention Device (STPD) as per FDOT Standard Index 106 at all exits to the site where sediment tracking is occurring. The Contractor is also responsible for documenting this portion of the SWPPP.

4.0 MAINTENANCE:

Controls shall be kept in full operating condition throughout all phases of construction until all disturbed areas are completely stabilized. Maintenance, repair records and repair requests shall be documented. Repairs and deficiencies shall be completed as soon as possible and within seven days after inspection. Any required changes that are not covered in the SWPPP shall also be made as soon as possible within seven days and documented

5.0 INSPECTIONS:

Qualified personnel shall inspect the following items, but not limited to, at least once every seven calendar days and within 24 hours of the end of a storm that is 0.25 inches or greater. Where sites have been finally stabilized, inspections shall be conducted at least once every month.

- Points of discharge to waters of the United States
- · Points of discharge to municipal separate storm sewer systems.
- · Disturbed areas of the site that have not been finally stabilized.
- · Areas used for storage of materials that are exposed to precipitation.
- · Structural controls
- Stormwater management systems
- Locations where vehicles enter or exit the site.

6.0 NON-STORMWATER DISCHARGES:

The Contractor shall be responsible for reporting any hazardous substance spills that may equal or exceed a Reportable Quantity (RQ). Refer to EPA's List of Hazardous Substances and Reportable Quantifies (EPA 40 CFR 302.4 & 117). This list can be obtained from EPA's website (www.epa.gov) or by contacting EPA. If an RQ release does occur the Contractor shall perform the following

- Notify the National Response Center immediately at 800-424-8802.
- · Provide written description of the release within 14 days providing dates, cause and prevention methods to the regional EPA office.
- · Modify the SWPPP as necessary to address added prevention methods.

7.0 IMPLEMENTATION CHECKLIST:

7.1 Records:

The Contractor shall maintain records of construction activities including, but not limited to:

- · Dates when major grading activities occur.
- · Dates when construction activities temporarily cease on a portion of the site
- · Dates when construction activities permanently cease on a portion of the site.
- · Dates when stabilization measures are initiated on the site

The Contractor shall prepare inspection reports summarizing the following, but not limited to:

- Name of inspector
- · Qualifications of inspector
- · Measures/areas inspected
- Observed conditions
- · Changes necessary to the SWPPP.

7.3 Releases of Reportable Quantities of Oil or Hazardous Materials:

The Contractor shall report any releases of reportable quantities of oil or hazardous materials if they occur as per the measures outlined in Section 6.0 of

7.4 SWPPP Modification:

The Contractor shall modify the SWPPP as necessary to:

- · Comply with minimum permit requirements when notified by FDEP that the plan does not comply.
- Address any changes in design, construction operations or maintenance, which has an effect on the potential for discharge of pollutants.
- · Prevent reoccurrence of reportable quantity releases of hazardous material or oil.

8.0 TERMINATION CHECKLIST:

The following items shall be complete before submitting the NOT:

- · All soil disturbing activities are complete.
- · Temporary erosion and sediment control measures have been removed or will be removed at an appropriate time
- · All areas of the construction site not otherwise covered by permanent pavement or structure have been stabilized with uniform perennial vegetative cover with a density of 70% or equivalent measures have been employed.

REBOL-BATTLE & ASSOCIAT RBA

> STORMWATER ON PREVENTION NPDES - STO POLLUTION F

> > : STORAGE F BEACH HIGHWAY COUNTY, FLORIDA 8939 GULF E ESCAMBIA C ELF S


BEACH


GULF


3126 POR SON PAUL A. BATTLE: P 为别


Job No. 2017.285 Date: 06/15/2021 DRAWING No.


C1.2











- SADDLE TAP MADE AT EITHER 3 O'CLOCK OR 9 O'CLOCK POSITION --- SÉRVICE SADDLE, ROMAC: 202NS FLUSH PORT (1-1/2" X 1-1/2" BRASS TEE) 1-1/2" BRASS NIPPLE (TYP.) NOTES: 1. THIS DETAIL APPLIES TO ALL 1-1/2" LOW PRESSURE SEWER SERVICES, RESIDENTIAL AND COMMERCIAL EACH CUSTOMER SHALL HAVE A SEPARATE SERVICE. SERVICES SHALL BE LOCATED ON OPPOSITE LOT LINE FROM WATER METERS PER APPROVED PLANS. CONSULT WITH ECUA INSPECTOR IF UNCLEAR. FOR APPROVED FORMS, CORSOLL MIT EQUA HIS-RELIGIK IF UNCLEAR.

3. GRINDER TATION SHALL BE CHARDE AND MAINTAINED BY THE PROPERTY OWNER.

4. EACH CRINDER PILUP SHALL BE CHARDE OF DELIVERING 12 GPM AT A MINIMUM HEAD CONDITION OF 115' (50 PS)) OR MORE, UNICESS OTHERWISE APPROVED BY ECUA ENGINEERING, FULLY SHALL BE SIZED AND SPECIFED BY THE ENGINEER OF RECORD WITH SELECTIONS HOWN ON ECUA APPROVED PLANS, AND PLIMBERS/SYMPHOPERS SHALL SUPPLY PURIT MEETS OR EXCREDS SAID SELECTION BASED ON SITE CONDITIONS. A CHECK VALVE AND BALL VALVE SHALL BE SUPPLIED AT THE CRINDER STATION. 5. IF SERVICE IS INSTALLED UNDER ROAD, THEN A 3" HOPE SDR 17 GREEN, OR 3" HOPE SDR 17 GREEN-STRIPED CASING SHALL BE INSTALLED. DETAÎL ECO. 1-1/2" LOW PRESSURE SEWER SERVICE D-20

The state of the s

/ D5 BM O RAH - CK By - PAB - Ck By - Ck By

DRAWING No. C4.1

GULF BEACH
SELF STORAGE
8939 GULF BEACH HIGHWAY
ESCAMBIA COUNTY, FLORIDA

REBOL-BATTLE & ASSOCIATES
Civil Engineers and Surveyors
2301 Ninh Amen Side 300
Pontacola Florida 22503
Telephone 5554435,0400 Fax 555,435,0448 RBA

UTILITY DETAILS

