

CORPORATE OFFICE
3372 Capital Circle NE
Tallahassee, Florida 32308
Phone: (850) 385-5060 • Fax: (850) 385-5420

FREEMPORT OFFICE
160 Industrial Park Road
Freeport, Florida 32439
Phone: (850) 835-3500 • Fax: (850) 835-3519

PANAMA CITY OFFICE
1603 Bay Avenue
Panama City, Florida 32405
Phone: (850) 769-6640 • Fax: (850) 769-7775

GULF COAST TERMINAL
122 South Center Avenue
Panama City, Florida 32401
Phone: (850) 769-7513 • Fax: (850) 769-7594

PENSACOLA OFFICE
4375 McCoy Drive
Pensacola, Florida 32503
Phone: (850) 433-3001 • Fax: (850) 434-8971



www.cwrcontracting.com

HOSFORD OFFICE
P.O. Box 188
Hosford, Florida 32334
Phone: (850) 379-8116 • Fax: (850) 379-8186

WILDWOOD OFFICE
4208 County Road 124-A
Wildwood, Florida 34785
Phone: (352) 330-2540 • Fax: (352) 330-2606

PLANT CITY OFFICE
2102 Jim Johnson Road
Plant City, Florida 33566
Phone: (813) 756-2009 • Fax: (813) 659-4436

OKEECHOBEE OFFICE
806 NW 9th Street
Okeechobee, Florida 34972
Phone: (863) 763-7373 • Fax: (863) 763-7376

PALM CITY OFFICE
8530 SW Jayme Way
Palm City, Florida 34990
Phone: (772) 288-0951 • Fax: (772) 288-0983

August 18, 2020

Mr. Cooper Saunders
Program Manager, Engineering Division
Escambia County Public Works Department
3363 W. Park Place
Pensacola FL 32505

RE: Resurfacing Old Chemstrand Road
East of R/R ROW to Monsanto Entrance
Escambia County PD 19-20.071

Mr. Saunders,

For the above referenced project, our plan of operation and construction sequence will be as follows:

1. Mobilization
2. Install MOT Devices
3. Install Erosion Control
4. Existing Pavement Demo and Base Repairs
5. Mill Existing Asphalt, Place SP Asphalt Course, Temporary Striping
6. Perform Shoulder Grading and Install Sod
7. Place FC Asphalt Course, Final Surface Pavement Markings
8. Install Thermoplastic Pavement Markings

This plan outline is not intended to be inclusive of all items of work, but is a general overview of our anticipated work plan at this time; subject to revision with any unforeseen changes or conditions that may arise during construction. Please let me know if you have any questions or need additional information.

Sincerely,

A handwritten signature in black ink, appearing to read 'Matthew Carden', is written over the word 'Sincerely'.


Matthew Carden
Area Manager

Copy: 1511652 Files

PROJ NO. PD19-20.071
 CONTRACTOR C. W. ROBERTS CONTRACTING, INC.
 ADDRESS 4375 McCoy Drive, Pensacola FL 32503

REPORTING DATE 8/18/2020
 %COMPLETE _____
 %TIME ELAPSED _____
 %SCHEDULED COMPLETE _____

ACTUAL PROGRESS
 SCHEDULED PROGRESS



= % COMPLETE EACH CATEGORY EACH MONTH (BY RESIDENT ENGINEER)
 = AS SUBMITTED BY CONTRACTOR

8/28/2020 9/17/2020 10/7/2020 10/27/2020 11/16/2020

ITEM NOS.	WORK ITEMS	8/28/2020	9/17/2020	10/7/2020	10/27/2020	11/16/2020	
1	MOBILIZATION, EROSION CONTROL & GENERAL CONDITIONS	[Progress bar: 100% complete]					
2	MAINTENANCE OF TRAFFIC	[Progress bar: 100% complete]					
3	PROVIDE 3" FILL ALONG SHOULDERS	[Progress bar: 0% complete]					
4	DISK UP EXISTING TURF & REDRESS	[Progress bar: 0% complete]					
5	EARTHWORK EXCAVATION	[Progress bar: 20% complete]					
6	12" STABILIZED SUBGRADE	[Progress bar: 20% complete]					
7	6" GRADED AGGREGATE BASE	[Progress bar: 20% complete]					
8	2.5" COUNTY SPEC TY-SP-12.5 MIX	[Progress bar: 40% complete]					
9	2" FDOT SPEC TY-SP 12.5 (PG76-22) MIX	[Progress bar: 60% complete]					
10	MILL EXISTING ASPHALT 1.5"	[Progress bar: 40% complete]					
11	TEMPORARY STRIPING	[Progress bar: 40% complete]					
12	THERMOPLASTIC STRIPING	[Progress bar: 80% complete]					
13	ARGENTINE BAHIA SOD, STAKED	[Progress bar: 40% complete]					