

#	Activity ID	Activity Name	Primary Resource	Critical	Original Duration	Remaining Duration	Early/ Actual Start	Early/ Actual Finish	Qtr 4, 2023		Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025					
									Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr					
1	23-026 Chemstrand Rd - Drainage & Sidewalk Improvements								339.00	339.00	06-Nov-23	25-Mar-25																			
2	A1000	Project Start Milestone		<input checked="" type="checkbox"/>	0.00	0.00	06-Nov-23		Project Start Milestone																						
3	A1010	Project Finish Milestone		<input checked="" type="checkbox"/>	0.00	0.00		25-Mar-25	Project Finish Milestone																						
4	Signage & Erosion Control								5.00	5.00	06-Nov-23	10-Nov-23																			
5	SE 001	Advanced Warning Signs & Erosion Control BMP's to Maintain Throughout Project	Esc. MOT Sub.Esc. MOT Crew 1	<input checked="" type="checkbox"/>	5.00	5.00	06-Nov-23	10-Nov-23	10-Nov-23																						
6	Stormwater Pond								78.00	78.00	09-Nov-23	11-Mar-24																			
7	SP 001	Pond Excavation	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	7.00	7.00	09-Nov-23	17-Nov-23	17-Nov-23																						
8	SP 002	Pond Grading & Gravel Access Ramp	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	8.00	8.00	20-Nov-23	04-Dec-23	04-Dec-23																						
9	SP 003	48" MES, Extend Concrete Flumes, & Pla	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	7.00	7.00	23-Feb-24	04-Mar-24	23-Feb-24 → 04-Mar-24																						
10	SP 004	Sod Pond	Esc. SOD Sub.Esc. SOD Crew 1	<input type="checkbox"/>	5.00	5.00	05-Mar-24	11-Mar-24	05-Mar-24 → 11-Mar-24																						
11	Kaylyn Rd								92.00	92.00	06-Nov-23	26-Mar-24																			
12	KR 000	Relocate BT Line by Others		<input type="checkbox"/>	10.00	10.00	06-Nov-23	17-Nov-23	17-Nov-23																						
13	KR 001	Chemstrand Intersection - Relocate Utility Pole & BT Line by Others		<input type="checkbox"/>	5.00	5.00	06-Nov-23	10-Nov-23	10-Nov-23																						
14	KR 001.5	Relocate Water Meters	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	5.00	5.00	13-Nov-23	17-Nov-23	17-Nov-23																						
15	KR 002	Demo/ Clear & Grub	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	7.00	7.00	16-Nov-23	29-Nov-23	29-Nov-23																						
16	KR 003	Drainage from Pond to Chemstrand (Inclu	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	34.00	34.00	27-Nov-23	22-Jan-24	27-Nov-23 → 22-Jan-24																						
17	KR 004	Install New Main & Services	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	7.00	7.00	13-Feb-24	21-Feb-24	13-Feb-24 → 21-Feb-24																						
18	KR 005	Roadway Patch (Subgrade & GAB Base)	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	15.00	15.00	11-Jan-24	31-Jan-24	11-Jan-24 → 31-Jan-24																						
19	KR 006	Cut/ Fill & Grade Roadside Swales	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	17.00	17.00	21-Feb-24	14-Mar-24	21-Feb-24 → 14-Mar-24																						
20	KR 007	Concrete Driveways	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	12.00	12.00	05-Mar-24	20-Mar-24	05-Mar-24 → 20-Mar-24																						
21	KR 008	Sod	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	4.00	4.00	21-Mar-24	26-Mar-24	21-Mar-24 → 26-Mar-24																						
22	E Chemstrand - Kaylyn to Topeka								102.00	102.00	06-Nov-23	09-Apr-24																			
23	KT 000	Remove Utility Pole & Relocate Com Vau		<input type="checkbox"/>	3.00	3.00	06-Nov-23	08-Nov-23	08-Nov-23																						
24	KT 000.5	Relocate Water Meters	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	1.00	1.00	23-Jan-24	23-Jan-24	23-Jan-24																						
25	KT 001	Demo/ Clear & Grub	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	2.00	2.00	23-Jan-24	24-Jan-24	23-Jan-24 → 24-Jan-24																						
26	KT 002	Chemstrand/ Topeka SE Corner - Rebat		<input type="checkbox"/>	2.00	2.00	06-Nov-23	07-Nov-23	07-Nov-23																						
27	KT 003	Install Water Main & Services	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	4.00	4.00	22-Feb-24	27-Feb-24	22-Feb-24 → 27-Feb-24																						
28	KT 004	Install Drainage	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	11.00	11.00	25-Jan-24	08-Feb-24	25-Jan-24 → 08-Feb-24																						
29	KT 005	Cut/ Fill/ Grade Roadside Swales & Sidev	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	10.00	10.00	15-Mar-24	28-Mar-24	15-Mar-24 → 28-Mar-24																						
30	KT 006	Install Sidewalk	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	10.00	10.00	25-Mar-24	05-Apr-24	25-Mar-24 → 05-Apr-24																						
31	KT 007	Sod	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	2.00	2.00	08-Apr-24	09-Apr-24	08-Apr-24 → 09-Apr-24																						
32	Topeka Rd								116.00	116.00	06-Nov-23	29-Apr-24																			
33	TR 000	Relocate Utility Poles by Others		<input type="checkbox"/>	2.00	2.00	06-Nov-23	07-Nov-23	07-Nov-23																						
34	TR 001	Relocate Gas Main & BT Line By Others		<input type="checkbox"/>	7.00	7.00	06-Nov-23	14-Nov-23	14-Nov-23																						
35	TR 002	Relocate Water Meters (South Side) & Connect New Services	Esc. Utility Crew.Esc. Utility Crew 1	<input type="checkbox"/>	3.00	3.00	28-Feb-24	01-Mar-24	28-Feb-24 → 01-Mar-24																						
36	TR 003	Demo/ Clear & Grub	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	7.00	7.00	09-Feb-24	19-Feb-24	09-Feb-24 → 19-Feb-24																						
37	TR 004	Install Drainage	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	30.00	30.00	20-Feb-24	01-Apr-24	20-Feb-24 → 01-Apr-24																						
38	TR 004.5	Water Main, Meters, Services, & Hydrant	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	12.00	12.00	04-Mar-24	19-Mar-24	04-Mar-24 → 19-Mar-24																						
39	TR 005	Cut/ Fill & Grade Roadside Swales	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	18.00	18.00	29-Mar-24	23-Apr-24	29-Mar-24 → 23-Apr-24																						
40	TR 006	Concrete Driveways	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	13.00	13.00	08-Apr-24	24-Apr-24	08-Apr-24 → 24-Apr-24																						
41	TR 007	Sod	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	3.00	3.00	25-Apr-24	29-Apr-24	25-Apr-24 → 29-Apr-24																						
42	E Chemstrand - Topeka to Camden								124.00	124.00	06-Nov-23	09-May-24																			
43	TC 000	Remove Utility Pole by Others		<input type="checkbox"/>	1.00	1.00	06-Nov-23	06-Nov-23	06-Nov-23																						
44	TC 001	Demo/ Clear & Grub	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	2.00	2.00	02-Apr-24	03-Apr-24	02-Apr-24 → 03-Apr-24																						
45	TC 002	Relocate Water Meters	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	1.00	1.00	20-Mar-24	20-Mar-24	20-Mar-24																						
46	TC 003	Chemstrand/ Camden E - Relocate Gas \		<input type="checkbox"/>	1.00	1.00	21-Mar-24	21-Mar-24	21-Mar-24																						
47	TC 003.5	Install Water Main & Services	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	4.00	4.00	21-Mar-24	26-Mar-24	21-Mar-24 → 26-Mar-24																						
48	TC 004	Install Drainage	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	7.00	7.00	04-Apr-24	12-Apr-24	04-Apr-24 → 12-Apr-24																						
49	TC 005	Cut/ Fill/ Grade Roadside Swales & Sidev	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	6.00	6.00	24-Apr-24	01-May-24	24-Apr-24 → 01-May-24																						
50	TC 006	Install Sidewalk	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	8.00	8.00	26-Apr-24	07-May-24	26-Apr-24 → 07-May-24																						
51	TC 007	Sod	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	2.00	2.00	08-May-24	09-May-24	08-May-24 → 09-May-24																						
52	Camden Rd East								134.00	134.00	06-Nov-23	23-May-24																			
53	CR 000	Relocate Gas Line by Others		<input type="checkbox"/>	5.00	5.00	06-Nov-23	10-Nov-23	10-Nov-23																						
54	CR 001	Relocate Water Meters, Demo/ Clear & C	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	5.00	5.00	27-Mar-24	02-Apr-24	27-Mar-24 → 02-Apr-24																						
55	CR 002	Install Drainage	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	12.00	12.00	15-Apr-24	30-Apr-24	15-Apr-24 → 30-Apr-24																						
56	CR 003	Adjust BT Line by Others		<input type="checkbox"/>	0.50	0.50	06-Nov-23	06-Nov-23	06-Nov-23																						

█ Remaining Work **▶** Summary
█ Critical Remaining Work
◆ Milestone



Roads, Inc of NWF Ph: 850.968.0991
 106 Stone Blvd. Fax: 850.968.0996
 Cantonment, FL 32533

#	Activity ID	Activity Name	Primary Resource	Critical	Original Duration	Remaining Duration	Early/ Actual Start	Early/ Actual Finish	Tr 4, 2023		Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Tr 2, 2025
									Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
57	CR 004	Install Main, Hydrant, & Services	Esc. Utility Crew.Esc. Utility Crew 1	<input type="checkbox"/>	5.00	5.00	03-Apr-24	09-Apr-24						03-Apr-24	09-Apr-24											
58	CR 005	Cut/ Fill & Grade Roadside Swales	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	11.00	11.00	02-May-24	16-May-24						02-May-24	16-May-24											
59	CR 006	Concrete Driveways	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	12.00	12.00	08-May-24	23-May-24						08-May-24	23-May-24											
60	CR 007	Sod	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	2.00	2.00	22-May-24	23-May-24						22-May-24	23-May-24											
61	E Chemstrand - Camden to Greenridge					143.00	143.00	06-Nov-23	06-Jun-24	06-Jun-24, E Chemstrand - Camden to Greenridge																
62	CE 000	Relocate BT Line, Gas Meter & Line, Boll		<input type="checkbox"/>	3.00	3.00	06-Nov-23	08-Nov-23	08-Nov-23																	
63	CE 001	Remove Utility Pole by Others		<input type="checkbox"/>	1.00	1.00	06-Nov-23	06-Nov-23	06-Nov-23																	
64	CE 001.5	Relocate Water Meters	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	1.00	1.00	10-Apr-24	10-Apr-24					10-Apr-24	10-Apr-24												
65	CE 002	Demo/ Clear & Grub	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	3.00	3.00	11-Apr-24	15-Apr-24					11-Apr-24	15-Apr-24												
66	CE 003	Install Drainage	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	8.00	8.00	01-May-24	10-May-24					01-May-24	10-May-24												
67	CE 004	Install Main & Services	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	4.00	4.00	16-Apr-24	19-Apr-24					16-Apr-24	19-Apr-24												
68	CE 005	Cut/ Fill/ Grade Roadside Swales & Sidev	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	5.00	5.00	17-May-24	23-May-24						17-May-24	23-May-24											
69	CE 006	Install Sidewalk & Concrete Driveway	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	7.00	7.00	24-May-24	04-Jun-24						24-May-24	04-Jun-24											
70	CE 007	Sod	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	2.00	2.00	04-Jun-24	05-Jun-24						04-Jun-24	05-Jun-24											
71	CE 008	Install New 4' Chain Link Fence	Esc. Fence Sub.Esc. Fence Cre	<input type="checkbox"/>	2.00	2.00	05-Jun-24	06-Jun-24						05-Jun-24	06-Jun-24											
72	Greenridge Dr East					153.00	153.00	06-Nov-23	20-Jun-24	20-Jun-24, Greenridge Dr East																
73	GD 000	Relocate Gas Line by Others		<input type="checkbox"/>	5.00	5.00	06-Nov-23	10-Nov-23	10-Nov-23																	
74	GD 001	Demo/ Clear & Grub	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	3.00	3.00	22-Apr-24	24-Apr-24					22-Apr-24	24-Apr-24												
75	GD 002	Relocate Water Meters	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	3.00	3.00	24-Apr-24	26-Apr-24					24-Apr-24	26-Apr-24												
76	GD 003	Install Drainage	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	12.00	12.00	13-May-24	29-May-24					13-May-24	29-May-24												
77	GD 004	Install Water Main, Hydrants, & Transfer S	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	8.00	8.00	29-Apr-24	08-May-24					29-Apr-24	08-May-24												
78	GD 005	Cut/ Fill & Grade Roadside Swales	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	10.00	10.00	24-May-24	07-Jun-24						24-May-24	07-Jun-24											
79	GD 006	Concrete Driveways	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	10.00	10.00	05-Jun-24	18-Jun-24						05-Jun-24	18-Jun-24											
80	GD 007	Sod	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	2.00	2.00	19-Jun-24	20-Jun-24						19-Jun-24	20-Jun-24											
81	E Chemstrand - Greenridge to Etta					160.00	160.00	06-Nov-23	01-Jul-24	01-Jul-24, E Chemstrand - Greenridge to Etta																
82	GE 000	Adjust BT Line & Remove Utility Poles by Others		<input type="checkbox"/>	1.00	1.00	06-Nov-23	06-Nov-23	06-Nov-23																	
83	GE 001	Chemstrand/ Etta - Adjust BT Line & Gas		<input type="checkbox"/>	0.50	0.50	06-Nov-23	06-Nov-23	06-Nov-23																	
84	GE 002	Demo/ Clear & Grub	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	1.00	1.00	09-May-24	09-May-24					09-May-24	09-May-24												
85	GE 003	Install Drainage	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	7.00	7.00	30-May-24	07-Jun-24						30-May-24	07-Jun-24											
86	GE 004	Relocate Water Meter, Install Main & Serv	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	4.00	4.00	10-May-24	15-May-24						10-May-24	15-May-24											
87	GE 005	Cut/ Fill/ Grade Roadside Swales & Sidev	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	8.00	8.00	10-Jun-24	19-Jun-24						10-Jun-24	19-Jun-24											
88	GE 006	Install Sidewalk	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	7.00	7.00	19-Jun-24	27-Jun-24						19-Jun-24	27-Jun-24											
89	GE 007	Sod	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	2.00	2.00	28-Jun-24	01-Jul-24						28-Jun-24	01-Jul-24											
90	Etta St					176.00	176.00	06-Nov-23	25-Jul-24	25-Jul-24, Etta St																
91	ES 000	Relocate Gas Lines by Others		<input type="checkbox"/>	4.00	4.00	06-Nov-23	09-Nov-23	09-Nov-23																	
92	ES 001	Relocate Water Meters	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	3.00	3.00	16-May-24	20-May-24						16-May-24	20-May-24											
93	ES 002	Adjust BT Line by Others		<input type="checkbox"/>	0.50	0.50	06-Nov-23	06-Nov-23	06-Nov-23																	
94	ES 003	Demo/ Clear & Grub	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	4.00	4.00	10-Jun-24	13-Jun-24					10-Jun-24	13-Jun-24												
95	ES 004	Install Drainage	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	16.00	16.00	13-Jun-24	08-Jul-24						13-Jun-24	08-Jul-24											
96	ES 005	Install Water Main, Hydrant & Transfer Ser	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	5.00	5.00	21-May-24	28-May-24						21-May-24	28-May-24											
97	ES 006	Cut/ Fill & Grade Roadside Swales (Includ	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	17.00	17.00	20-Jun-24	16-Jul-24						20-Jun-24	16-Jul-24											
98	ES 007	Concrete Driveways (Including Side Street	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	14.00	14.00	28-Jun-24	19-Jul-24						28-Jun-24	19-Jul-24											
99	ES 008	Sod (Including Side Streets)	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	4.00	4.00	22-Jul-24	25-Jul-24						22-Jul-24	25-Jul-24											
100	E Chemstrand - Etta to Holly					184.00	184.00	06-Nov-23	06-Aug-24	06-Aug-24, E Chemstrand - Etta to Holly																
101	EH 000	Remove Utility Poles & Adjust Guy Wires I		<input type="checkbox"/>	1.00	1.00	06-Nov-23	06-Nov-23	06-Nov-23																	
102	EH 001	Relocate BT Line by Others		<input type="checkbox"/>	1.00	1.00	06-Nov-23	06-Nov-23	06-Nov-23																	
103	EH 002	Demo/ Clear & Grub	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	3.00	3.00	29-May-24	31-May-24						29-May-24	31-May-24											
104	EH 003	Relocate Water Meter	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	0.50	0.50	29-May-24	29-May-24						29-May-24	29-May-24											
105	EH 004	Install Drainage	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	12.00	12.00	09-Jul-24	24-Jul-24						09-Jul-24	24-Jul-24											
106	EH 005	Install Water Main & Transfer Service	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	5.00	5.00	29-May-24	05-Jun-24						29-May-24	05-Jun-24											
107	EH 006	Cut/ Fill/ Grade Roadside Swales & Sidev	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	9.00	9.00	19-Jul-24	31-Jul-24						19-Jul-24	31-Jul-24											
108	EH 007	Install Sidewalk	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	10.00	10.00	22-Jul-24	02-Aug-24						22-Jul-24	02-Aug-24											
109	EH 008	Sod	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	2.00	2.00	05-Aug-24	06-Aug-24						05-Aug-24	06-Aug-24											
110	Holly St					191.00	191.00	06-Nov-23	15-Aug-24	15-Aug-24, Holly St																
111	HS 000	Relocate Gas Line by Others		<input type="checkbox"/>	2.00	2.00	06-Nov-23	07-Nov-23	07-Nov-23																	
112	HS 001	Relocate Water Meters & Hydrant	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	3.00	3.00	05-Jun-24	10-Jun-24						05-Jun-24	10-Jun-24											
113	HS 002	Adjust BT Line by Others		<input type="checkbox"/>	0.50	0.50	06-Nov-23	06-Nov-23	06-Nov-23																	
114	HS 003	Demo/ Clear & Grub	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	2.00	2.00	10-Jun-24	12-Jun-24						10-Jun-24	12-Jun-24											
115	HS 004	Install Drainage	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	8.00	8.00	25-Jul-24	05-Aug-24						25-Jul-24	05-Aug-24											
116	HS 005	Install Water Main, Hydrant, & Transfer Se	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	5.00	5.00	12-Jun-24	19-Jun-24						12-Jun-24	19-Jun-24											
117	HS 006	Cut/ Fill & Grade Roadside Swales	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	7.00	7.00	01-Aug-24	09-Aug-24						01-Aug-24	09-Aug-24											

█ Remaining Work **▶** Summary
█ Critical Remaining Work
◆ Milestone



Roads, Inc of NWF Ph: 850.968.0991
 106 Stone Blvd. Fax: 850.968.0996
 Cantonment, FL 32533

23-026 Chemstrand Rd - Drainage Sidewalk Improvements										04-Oct-23 15:12																
#	Activity ID	Activity Name	Primary Resource	Critical	Original Duration	Remaining Duration	Early/ Actual Start	Early/ Actual Finish	Qtr 4, 2023		Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024		Qtr 1, 2025			Qtr 2, 2025	
									Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
118	HS 007	Concrete Driveways & Curb	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	7.00	7.00	05-Aug-24	13-Aug-24									05-Aug-24	13-Aug-24								
119	HS 008	Sod	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	2.00	2.00	14-Aug-24	15-Aug-24									14-Aug-24	15-Aug-24								
120	E Chemstrand - Holly to 9 Mile					204.00	204.00	06-Nov-23	04-Sep-24															04-Sep-24, E Chemstrand - Holly to 9 Mile		
121	H9 000	Adjust BT Lines by Others		<input type="checkbox"/>	1.00	1.00	06-Nov-23	06-Nov-23	06-Nov-23																	
122	H9 001	Demo/ Clear & Grub	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	1.00	1.00	19-Jun-24	20-Jun-24							19-Jun-24	20-Jun-24										
123	H9 002	Install Drainage	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	5.00	5.00	06-Aug-24	12-Aug-24								06-Aug-24	12-Aug-24									
124	H9 003	Install Water Main, Insertion Valve, & Reconnect Water Meters	Esc. Utility Crew.Esc. Utility Crew 1	<input type="checkbox"/>	5.00	5.00	20-Jun-24	27-Jun-24							20-Jun-24	27-Jun-24										
125	H9 004	Cut/ Fill/ Grade Roadside Swales, Sidewalk	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	5.00	5.00	12-Aug-24	16-Aug-24								12-Aug-24	16-Aug-24									
126	H9 005	Install Curb, Sidewalk, Trench Drain, & Inlet	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	14.00	14.00	14-Aug-24	03-Sep-24								14-Aug-24	03-Sep-24									
127	H9 010	Sod	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	1.00	1.00	04-Sep-24	04-Sep-24								04-Sep-24	04-Sep-24									
128	Chemstrand Rd - Johnson to E Ensley Street					222.00	222.00	06-Nov-23	30-Sep-24															30-Sep-24, Chemstrand Rd - Johnson to E Ensley Street		
129	JE 000	Relocate BT & Gas Line by Others		<input type="checkbox"/>	0.50	0.50	06-Nov-23	06-Nov-23	06-Nov-23																	
130	JE 000.5	Relocate Water Meters	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	3.00	3.00	20-Nov-23	27-Nov-23	20-Nov-23	27-Nov-23																
131	JE 000.75	E Side Demo/ Clear & Grub	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	3.00	3.00	27-Nov-23	29-Nov-23	27-Nov-23	29-Nov-23																
132	JE 001	Install Water Main, Hydrants, & Services	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	8.00	8.00	30-Nov-23	11-Dec-23	30-Nov-23	11-Dec-23																
133	JE 001.5	W Side Demo/ Clear & Grub	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	5.00	5.00	19-Aug-24	23-Aug-24								19-Aug-24	23-Aug-24									
134	JE 002	Install Drainage	Esc. Pipe Crew.Esc. Drainage C	<input checked="" type="checkbox"/>	20.00	20.00	19-Aug-24	16-Sep-24								19-Aug-24	16-Sep-24									
135	JE 004	E Side - Cut/ Fill/ Grade Roadside Swales	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	10.00	10.00	05-Dec-23	18-Dec-23	05-Dec-23	18-Dec-23																
136	JE 004.5	W Side - Cut/ Fill/ Grade Roadside Swale	Esc. Grade Crew.Esc. Grade Cr	<input type="checkbox"/>	16.00	16.00	26-Aug-24	17-Sep-24								26-Aug-24	17-Sep-24									
137	JE 005	E Side - Install Sidewalk, Curb, & Concrete	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	15.00	15.00	12-Dec-23	10-Jan-24	12-Dec-23	10-Jan-24																
138	JE 005.5	W Side - Install Sidewalk & Concrete Drive	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	15.00	15.00	06-Sep-24	26-Sep-24								06-Sep-24	26-Sep-24									
139	JE 006	Sod	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	5.00	5.00	24-Sep-24	30-Sep-24								24-Sep-24	30-Sep-24									
140	JE 007	Install 4' Chain Link Fence	Esc. Fence Sub.Esc. Fence Cre	<input type="checkbox"/>	2.00	2.00	27-Sep-24	30-Sep-24								27-Sep-24	30-Sep-24									
141	East Ensley St					229.00	229.00	06-Nov-23	09-Oct-24															09-Oct-24, East Ensley St		
142	EE 000	Adjust Gas & BT Lines by Others		<input type="checkbox"/>	2.00	2.00	06-Nov-23	07-Nov-23	07-Nov-23																	
143	EE 001	Demo/ Clear & Grub (Roadside)	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	2.00	2.00	27-Jun-24	01-Jul-24							27-Jun-24	01-Jul-24										
144	EE 001.5	Demo Roadway	Esc. Pipe Crew.Esc. Drainage C	<input checked="" type="checkbox"/>	2.00	2.00	17-Sep-24	18-Sep-24								17-Sep-24	18-Sep-24									
145	EE 002	Install Drainage	Esc. Pipe Crew.Esc. Drainage C	<input checked="" type="checkbox"/>	8.00	8.00	19-Sep-24	30-Sep-24								19-Sep-24	30-Sep-24									
146	EE 003	Relocate Water Meters, Install Main, Hydrant, Services, & Insertion Valve	Esc. Utility Crew.Esc. Utility Crew 1	<input type="checkbox"/>	7.00	7.00	01-Jul-24	12-Jul-24							01-Jul-24	12-Jul-24										
147	EE 004	Roadway Patch (Subgrade & GAB Base)	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	8.00	8.00	20-Sep-24	01-Oct-24								20-Sep-24	01-Oct-24									
148	EE 005	Cut/ Fill & Grade Roadside Swales	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	7.00	7.00	27-Sep-24	07-Oct-24								27-Sep-24	07-Oct-24									
149	EE 006	Concrete Driveways	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	4.00	4.00	02-Oct-24	07-Oct-24								02-Oct-24	07-Oct-24									
150	EE 007	Sod	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	2.00	2.00	08-Oct-24	09-Oct-24								08-Oct-24	09-Oct-24									
151	Chemstrand Rd - E Ensley to Vine St					239.00	239.00	06-Nov-23	23-Oct-24															23-Oct-24, Chemstrand Rd - E Ensley to Vine St		
152	EV 000	Relocate Gas Line & Valve, BT Line, & Utility Pole - Adjust Force Main - by Others		<input type="checkbox"/>	3.00	3.00	06-Nov-23	08-Nov-23	08-Nov-23																	
153	EV 000.5	Relocate Water Meters	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	5.00	5.00	12-Dec-23	18-Dec-23	12-Dec-23	18-Dec-23																
154	EV 000.75	E Side - Demo/ Clear & Grub	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	4.00	4.00	15-Dec-23	20-Dec-23	15-Dec-23	20-Dec-23																
155	EV 001	W Side Demo/ Clear & Grub	Esc. Pipe Crew.Esc. Drainage C	<input checked="" type="checkbox"/>	2.00	2.00	01-Oct-24	02-Oct-24								01-Oct-24	02-Oct-24									
156	EV 002	Install Main (Including Crossing), Hydrant, & Services	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	7.00	7.00	21-Dec-23	09-Jan-24	21-Dec-23	09-Jan-24																
157	EV 003	Install Drainage	Esc. Pipe Crew.Esc. Drainage C	<input checked="" type="checkbox"/>	6.00	6.00	03-Oct-24	10-Oct-24								03-Oct-24	10-Oct-24									
158	EV 004	E Side - Cut/ Fill/ Grade Roadside Swales	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	10.00	10.00	19-Dec-23	10-Jan-24	19-Dec-23	10-Jan-24																
159	EV 004.5	W Side - Cut/ Fill/ Grade Roadside Swale	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	5.00	5.00	08-Oct-24	14-Oct-24								08-Oct-24	14-Oct-24									
160	EV 004.75	E Side - Install Sidewalk	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	12.00	12.00	11-Jan-24	26-Jan-24	11-Jan-24	26-Jan-24																
161	EV 005	W Side - Install Sidewalks & Driveways	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	7.00	7.00	10-Oct-24	18-Oct-24								10-Oct-24	18-Oct-24									
162	EV 006	Sod	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	2.00	2.00	21-Oct-24	22-Oct-24								21-Oct-24	22-Oct-24									
163	EV 007	Install 4' Chainlink Fence	Esc. Fence Sub.Esc. Fence Cre	<input type="checkbox"/>	2.00	2.00	22-Oct-24	23-Oct-24								22-Oct-24	23-Oct-24									
164	Chemstrand Rd - Vine to Beland					220.00	220.00	10-Jan-24	18-Nov-24															18-Nov-24, Chemstrand Rd - Vine to Beland		
165	VB 000	Relocate Gas Valve by Others		<input type="checkbox"/>	0.50	0.50	01-Nov-24	01-Nov-24																		
166	VB 000.5	Relocate Water Meters	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	3.00	3.00	10-Jan-24	12-Jan-24	10-Jan-24	12-Jan-24																
167	VB 001	W Side Demo/ Clear & Grub	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	3.00	3.00	15-Oct-24	17-Oct-24								15-Oct-24	17-Oct-24									
168	VB 001.5	E Side - Demo/ Clear & Grub FROM VINE	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	7.00	7.00	12-Jan-24	22-Jan-24	12-Jan-24	22-Jan-24																
169	VB 002	Install Main (Including Crossing), Hydrant, & Services FROM VINE TO KAYLYN	Esc. Utility Crew.Esc. Utility Crew 1	<input type="checkbox"/>	15.00	15.00	23-Jan-24	12-Feb-24	23-Jan-24	12-Feb-24																
170	VB 002.5	E Side - Cut/ Fill/ Grade Roadside Swales & Sidewalks FROM VINE TO KAYLYN	Esc. Grade Crew.Esc. Grade Crew 1	<input checked="" type="checkbox"/>	14.00	14.00	01-Feb-24	20-Feb-24	01-Feb-24	20-Feb-24																
171	VB 003	W Side - Cut/ Fill/ Grade Roadside Swale	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	8.00	8.00	18-Oct-24	29-Oct-24								18-Oct-24	29-Oct-24									
172	VB 003.5	E Side - Install Concrete Sidewalks FROM VINE TO KAYLYN	Esc. Concrete Sub.Esc. Concrete Crew 1	<input type="checkbox"/>	14.00	14.00	05-Feb-24	22-Feb-24	05-Feb-24	22-Feb-24																
173	VB 004	W Side - Install Concrete Sidewalks, Drive	Esc. Concrete Sub.Esc. Concre	<input type="checkbox"/>	10.00	10.00	22-Oct-24	04-Nov-24								22-Oct-24	04-Nov-24									
174	VB 005	Sod	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	5.00	5.00	05-Nov-24	11-Nov-24								05-Nov-24	11-Nov-24									
175	VB 006	Install 4' Chain Link Fence	Esc. Fence Sub.Esc. Fence Cre	<input type="checkbox"/>	2.00	2.00	12-Nov-24	13-Nov-24								12-Nov-24	13-Nov-24									
176	VB 007	Install 3' Wood Fence	Esc. Fence Sub.Esc. Fence Cre	<input type="checkbox"/>	1.00	1.00	14-Nov-24	14-Nov-24								14-Nov-24	14-Nov-24									

█ Remaining Work **▶** Summary
█ Critical Remaining Work
◆ Milestone



Roads, Inc of NWF Ph: 850.968.0991
 106 Stone Blvd. Fax: 850.968.0996
 Cantonment, FL 32533

#	Activity ID	Activity Name	Primary Resource	Critical	Original Duration	Remaining Duration	Early/ Actual Start	Early/ Actual Finish	04-Oct-23 15:12																		
									Qtr 4, 2023	Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024			Qtr 1, 2025			Qtr 2, 2025		
									Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
177	VB 008	Install 5' Chain Link Fence	Esc. Fence Sub.Esc. Fence Cre	<input type="checkbox"/>	2.00	2.00	15-Nov-24	18-Nov-24													15-Nov-24	18-Nov-24					
178	Chemstrand Rd - Beland to Camden Rd W					272.00	272.00	06-Nov-23	11-Dec-24	11-Dec-24, Chemstrand Rd - Beland to Camden Rd W																	
179	BC 000	Relocate Utility Poles & BT Line by Others		<input type="checkbox"/>	7.00	7.00	06-Nov-23	14-Nov-23	14-Nov-23																		
180	BC 001	Demo/ Clear & Grub	Esc. Pipe Crew.Esc. Drainage C	<input checked="" type="checkbox"/>	5.00	5.00	11-Oct-24	17-Oct-24												11-Oct-24	7-Oct-24						
181	BC 002	Install Drainage	Esc. Pipe Crew.Esc. Drainage C	<input checked="" type="checkbox"/>	22.00	22.00	18-Oct-24	18-Nov-24												18-Oct-24	18-Nov-24						
182	BC 003	Relocate Water Meters & Transfer Service	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	5.00	5.00	12-Jul-24	19-Jul-24													12-Jul-24	19-Jul-24					
183	BC 004	Cut/ Fill/ Grade Sidewalks, Driveways, & E	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	12.00	12.00	30-Oct-24	14-Nov-24													30-Oct-24	14-Nov-24					
184	BC 005	Install Sidewalks, Concrete Driveways, & Bus Stop	Esc. Concrete Sub.Esc. Concrete Crew 1	<input type="checkbox"/>	20.00	20.00	05-Nov-24	04-Dec-24													05-Nov-24	04-Dec-24					
185	BC 006	Sod	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	5.00	5.00	05-Dec-24	11-Dec-24													05-Dec-24	11-Dec-24					
186	Camden Rd West & Drainage/ Access Easement					289.00	289.00	06-Nov-23	14-Jan-25	14-Jan-25, Camden Rd West & Drainage/																	
187	CW 000	Relocate Gas Line by Others		<input type="checkbox"/>	5.00	5.00	06-Nov-23	10-Nov-23	10-Nov-23																		
188	CW 001	Adjust BT Lines by Others		<input type="checkbox"/>	1.00	1.00	06-Nov-23	06-Nov-23	06-Nov-23																		
189	CW 002	Demo/ Clear & Grub	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	15.00	15.00	15-Nov-24	09-Dec-24													15-Nov-24	09-Dec-24					
190	CW 003	Install Drainage	Esc. Pipe Crew.Esc. Drainage C	<input type="checkbox"/>	24.00	24.00	19-Nov-24	02-Jan-25													19-Nov-24	02-Jan-25					
191	CW 004	Relocate Water Meters, Install Main, Hydrant, Insertion Valves, & Services	Esc. Utility Crew.Esc. Utility Crew 1	<input type="checkbox"/>	15.00	15.00	19-Jul-24	09-Aug-24													19-Jul-24	09-Aug-24					
192	CW 005	Cut/ Fill & Grade Roadside Swales	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	10.00	10.00	10-Dec-24	01-Jan-25													10-Dec-24	01-Jan-25					
193	CW 006	Install Concrete Driveways	Esc. Concrete Sub.Esc. Concrete Crew 1	<input type="checkbox"/>	10.00	10.00	17-Dec-24	08-Jan-25													17-Dec-24	08-Jan-25					
194	CW 007	Sod	Esc. SOD Sub.Esc. SOD Crew 1	<input type="checkbox"/>	4.00	4.00	09-Jan-25	14-Jan-25													09-Jan-25	14-Jan-25					
195	W Chemstrand Rd - Camden W to Greenridge W					301.00	301.00	06-Nov-23	30-Jan-25	30-Jan-25, W Chemstrand Rd -																	
196	CG 000	Relocate Utility Pole, Gas Line, & BT Line		<input type="checkbox"/>	3.00	3.00	06-Nov-23	08-Nov-23	08-Nov-23																		
197	CG 001	Demo/ Clear & Grub	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	3.00	3.00	02-Jan-25	06-Jan-25													02-Jan-25	06-Jan-25					
198	CG 001.5	Install Water Line Crossing N or Greenridge	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	3.00	3.00	09-Aug-24	14-Aug-24													09-Aug-24	14-Aug-24					
199	CG 002	Install Drainage		<input type="checkbox"/>	10.00	10.00	03-Jan-25	16-Jan-25													03-Jan-25	16-Jan-25					
200	CG 003	Cut/ Fill/ Grade Roadside Swales, Sidewalk	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	8.00	8.00	09-Jan-25	20-Jan-25													09-Jan-25	20-Jan-25					
201	CG 004	Install Sidewalk, Curb, & Inlet Tops	Esc. Concrete Sub.Esc. Concrete Crew 1	<input type="checkbox"/>	10.00	10.00	14-Jan-25	27-Jan-25													14-Jan-25	27-Jan-25					
202	CG 005	Sod	Esc. SOD Sub.Esc. SOD Crew	<input type="checkbox"/>	3.00	3.00	28-Jan-25	30-Jan-25													28-Jan-25	30-Jan-25					
203	CG 006	Install 6' Privacy Fence	Esc. Fence Sub.Esc. Fence Crew 1	<input type="checkbox"/>	2.00	2.00	29-Jan-25	30-Jan-25													29-Jan-25	30-Jan-25					
204	W Chemstrand Rd - Greenridge W to 9 Mile					117.50	117.50	14-Aug-24	07-Feb-25	07-Feb-25, W Chemstrand Rd -																	
205	G9 000	Demo/ Clear & Grub	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	4.00	4.00	21-Jan-25	24-Jan-25													21-Jan-25	24-Jan-25					
206	G9 001	Cut/ Fill/ Grade Roadside, Sidewalk, Curb	Esc. Grade Crew.Esc. Grade Cr	<input checked="" type="checkbox"/>	5.00	5.00	27-Jan-25	31-Jan-25													27-Jan-25	31-Jan-25					
207	G9 002	Install Water Line Crossing (N of Elta)	Esc. Utility Crew.Esc. Utility Crew	<input type="checkbox"/>	1.00	1.00	14-Aug-24	15-Aug-24													14-Aug-24	15-Aug-24					
208	G9 003	Install Sidewalk, Curb, & Bus Stop	Esc. Concrete Sub.Esc. Concrete Crew 1	<input checked="" type="checkbox"/>	7.00	7.00	29-Jan-25	06-Feb-25													29-Jan-25	06-Feb-25					
209	G9 004	Sod	Esc. SOD Sub.Esc. SOD Crew 1	<input type="checkbox"/>	1.00	1.00	07-Feb-25	07-Feb-25													07-Feb-25	07-Feb-25					
210	Roadway Resurfacing					34.00	34.00	06-Feb-25	25-Mar-25	25-Mar-25,																	
211	RR 000	Mill Roadways	MILLING-1.001 MILLING CREW	<input checked="" type="checkbox"/>	5.00	5.00	06-Feb-25	12-Feb-25													06-Feb-25	12-Feb-25					
212	RR 001	Pave Driveways, Turnouts, Patches, & Sid	ASPHALT-1.001 ASPHALT CREW	<input checked="" type="checkbox"/>	5.00	5.00	13-Feb-25	19-Feb-25													13-Feb-25	19-Feb-25					
213	RR 002	Pave Roadway	ASPHALT-1.001 ASPHALT CREW	<input checked="" type="checkbox"/>	3.00	3.00	20-Feb-25	24-Feb-25													20-Feb-25	24-Feb-25					
214	RR 003	Install Temporary Pavement Markings	Esc. Striping Sub.Esc. Striping Crew	<input checked="" type="checkbox"/>	4.00	4.00	21-Feb-25	26-Feb-25													21-Feb-25	26-Feb-25					
215	RR 004	Install Signage & Thermoplastic Pavement	Esc. Striping Sub.Esc. Striping Crew	<input checked="" type="checkbox"/>	5.00	5.00	19-Mar-25	25-Mar-25													19-Mar-25	25-Mar-25					

█ Remaining Work Summary
█ Critical Remaining Work
◆ Milestone



Roads, Inc of NWF Ph: 850.968.0991
 106 Stone Blvd. Fax: 850.968.0996
 Cantonment, FL 32533