



PD 17-18.023 OC Philips Road over Brushy Creek (Bridge No. 484029):
FPID: 430468-1-38-01/FAIN No. D317-043-B
Escambia County, FL

ID	Task Name	Duration	Start	Finish	% Complete	Timeline											
						6/28	July 7/12	7/26	August 8/9	8/23	September 9/6	9/20	October 10/4	10/18	November 11/1	11/15	December 11/29
1	Project Schedule	152 days	Thu 7/2/20	Fri 1/29/21	0%	[Gantt bar from 7/2/20 to 1/29/21]											
2	Project General Tasks & Public Involvement	22 days	Thu 7/2/20	Fri 7/31/20	0%	[Gantt bar from 7/2/20 to 7/31/20]											
3	BOCC Approval and Permitting SA	1 day	Thu 7/2/20	Thu 7/2/20	0%	[Task bar at 7/2]											
4	NTP for Permitting Supplement	10 days	Thu 7/2/20	Wed 7/15/20	0%	[Task bar from 7/2 to 7/15]											
5	Coordination Kickoff with County	5 days	Mon 7/27/20	Fri 7/31/20	0%	[Task bar from 7/27 to 7/31]											
6	Field Investigation	100 days	Mon 8/3/20	Fri 12/18/20	0%	[Gantt bar from 8/3/20 to 12/18/20]											
7	Geotechnical (LMJ)	100 days	Mon 8/3/20	Fri 12/18/20	0%	[Gantt bar from 8/3/20 to 12/18/20]											
8	Prepare Final Geotech Report	45 days	Mon 8/3/20	Mon 10/5/20	0%	[Task bar from 8/3 to 10/5]											
9	County Review & Approve Final Geotechnical Report	15 days	Mon 11/30/20	Fri 12/18/20	0%	[Task bar from 11/30 to 12/18]											
10	Design & Plans Preparation (All Disciplines)	130 days	Mon 8/3/20	Fri 1/29/21	0%	[Gantt bar from 8/3/20 to 1/29/21]											
11	Phase III Plans (Roadway, Drainage & Structures)	45 days	Mon 8/3/20	Fri 10/2/20	0%	[Task bar from 8/3 to 10/2]											
12	INTERNAL QC Phase III Plans	10 days	Mon 9/21/20	Fri 10/2/20	0%	[Task bar from 9/21 to 10/2]											
13	County Review of Phase III Plans	15 days	Mon 10/5/20	Fri 10/23/20	0%	[Task bar from 10/5 to 10/23]											
14	Phase IV Plans (Roadway, Drainage & Structures)	15 days	Mon 10/26/20	Fri 11/13/20	0%	[Task bar from 10/26 to 11/13]											
15	INTERNAL QC Phase IV Plans	10 days	Mon 11/16/20	Fri 11/27/20	0%	[Task bar from 11/16 to 11/27]											
16	County Review of Phase IV Plans	15 days	Mon 11/30/20	Fri 12/18/20	0%	[Task bar from 11/30 to 12/18]											
17	Final Plans (Roadway, Drainage & Structures)	10 days	Mon 1/11/21	Fri 1/22/21	0%	[Task bar from 1/11 to 1/22]											
18	County Acceptance of Final Plans	5 days	Mon 1/25/21	Fri 1/29/21	0%	[Task bar from 1/25 to 1/29]											
19	Utility Coordination	80 days	Mon 10/5/20	Fri 1/22/21	0%	[Gantt bar from 10/5/20 to 1/22/21]											
20	Utility Coordination Phase II	20 days	Mon 10/5/20	Fri 10/30/20	0%	[Task bar from 10/5 to 10/30]											
21	Utility Certification	1 day	Fri 1/22/21	Fri 1/22/21	0%	[Task bar at 1/22]											
22	Environmental & Permitting (Scalar)	118 days	Mon 8/17/20	Wed 1/27/21	0%	[Gantt bar from 8/17/20 to 1/27/21]											
23	Refresh - Pre-application Meeting with NFWMD & USACE	5 days	Mon 8/17/20	Fri 8/21/20	0%	[Task bar from 8/17 to 8/21]											
24	Prepare Permit Application	10 days	Mon 8/24/20	Fri 9/4/20	0%	[Task bar from 8/24 to 9/4]											
25	County Review of Permit Applications	15 days	Mon 10/5/20	Fri 10/23/20	0%	[Task bar from 10/5 to 10/23]											
26	Submit Permit Applications to Agencies	3 days	Mon 10/26/20	Wed 10/28/20	0%	[Task bar from 10/26 to 10/28]											
27	Agency Review of Permit Applications	30 days	Thu 10/29/20	Wed 12/9/20	0%	[Task bar from 10/29 to 12/9]											
28	Respond to RAI from Permitting Agencies	5 days	Thu 12/10/20	Wed 12/16/20	0%	[Task bar from 12/10 to 12/16]											
29	Agency Review of response to RAI	20 days	Thu 12/17/20	Wed 1/13/21	0%	[Task bar from 12/17 to 1/13]											
30	Receive Permits	10 days	Thu 1/14/21	Wed 1/27/21	0%	[Task bar from 1/14 to 1/27]											