

Cedarbrook Pond Improvements

Project Lead: Grant Dams

Project Budget: Estimated: \$0.00 | Baseline: \$0.00 | Task Costs: Estimated: \$0.00 | Baseline: \$0.00 | Actual: \$0.00

August-2020

September-2020

							W34							W35							W36							W37							W38						
							17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
							M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
WBS	Task Name	Priority	Resource	Start	Finish	Duration	Percent Complete																																		
▶ 1	Notice to Proceed	NORMAL		Mon 17-Aug-20	Fri 28-Aug-20	10	100%																																		
▶ 2	Task 1 Surveying	NORMAL		Wed 29-Jan-20	Sat 08-Feb-20	8	100%																																		
▶ 3	Task 2 - Engineering/Permitting Services	NORMAL		Tue 07-Apr-20	Fri 28-Aug-20	104	100%																																		
▶ 4	Task 3 - Pricing/Bid Documents	NORMAL		Tue 28-Jul-20	Tue 28-Jul-20	1	95%																																		
▶ 5	Construction	NORMAL		Fri 28-Aug-20	Thu 19-Nov-20	60	0%																																		
▶ 6	Final Acceptance	NORMAL		Thu 19-Nov-20	Tue 24-Nov-20	4	0%																																		
				Type here to add a new task																																					
				Wed 25-Sep-19																																					
				Wed 29-Jan-20																																					

