



Board of County Commissioners • Escambia County, Florida

Joy Jones, P.E.
Director, County Engineer
Engineering Department

Crockett Street Drainage Improvements Project Schedule

Design Schedule

- Design NTP issued Date: May 1, 2015
- 795-day design schedule to July 22, 2016
- Change Order 2 for additional survey and Geotech added 90 contract days to August 21, 2016
- Change Order 3 for Design services added 284 contract days to July 1, 2018
- Change Order 4 for additional survey added 180 contract days to December 28, 2018
- Change Order 6 for property easement and Phase I construction added 365 contract days to December 28, 2019
- Change Order 7 for Phase II Construction added 365 contract days to December 28, 2020

Construction Schedule Phase I

- Construction NTP issued Date: May 27, 2019
- Construction Start Date: August 10, 2019
- Final Completion Date: January 6, 2020
- Contractor Warranty Period Jan. 6, 2020 thru Jan. 5, 2022

Construction Schedule Phase II

- Construction Start Date: September 14, 2020
- Substantial Completion Date: January 12, 2021
- Final Completion Date: February 11, 2021



