



Board of County Commissioners • Escambia County, Florida

Joy Jones, P.E.
Director, County Engineer
Engineering Department

Godwin Lane Regional Pond Drainage Improvements Project Schedule

Design Schedule

- Design NTP issued Date: March 14, 2019
- 450-day design schedule
- Contract Completion Date: June 6, 2020
- Change Order executed to extend time for EOR due to project delays
- Current Completion Date: January 12, 2021

Construction Schedule

- Construction NTP issued Date: June 1, 2020
- Construction Start Date: July 6, 2020
- Substantial Completion Date: December 3, 2020
- Final Completion Date: January 4, 2021