

PD 19-20.022 Perdido Key Drive at Johnson Beach Road Intersection Improvements

ID	Task Name	Duration	Start	Finish	Timeline																											
					August	Septem	Octobe	Novem	Decem	January	Februa	March	April	May	June	July	August	Septem	Octobe	Novem	Decem	January	Februa	March	April	May	June	July	August	Septem		
1	Overall Project Timeline	545 days	Thu 8/6/20	Wed 9/7/22																												
2	BCC Approval	1 day	Thu 8/6/20	Thu 8/6/20																												
3	Contract Execution	1 day	Thu 8/20/20	Thu 8/20/20																												
4	Kickoff Meeting / Site Review	1 day	Mon 8/24/20	Mon 8/24/20																												
5	Wetland Delineation & PKBM Delineation	10 days	Mon 8/31/20	Fri 9/11/20																												
6	Surveying Environmental (By County)	5 days	Mon 9/14/20	Fri 9/18/20																												
7	Project Facebook Page Active (County Facebook Page)	510 days	Thu 8/6/20	Wed 7/20/22																												
8	Concept Development Phase (30% Plans)	77 days	Tue 8/25/20	Wed 12/9/20																												
9	30% Construction Plan Development	40 days	Fri 9/18/20	Thu 11/12/20																												
10	Utility Coordination (Information Gathering)	25 days	Tue 8/25/20	Mon 9/28/20																												
11	30% Construction Plan / Cost Estimate Submittal	1 day	Fri 11/13/20	Fri 11/13/20																												
12	30% Construction Plan Review	10 days	Mon 11/16/20	Fri 11/27/20																												
13	30% Construction Plans Approval	1 day	Mon 11/30/20	Mon 11/30/20																												
14	Group & Property Owner Meetings (Public Involvement)	7 days	Tue 12/1/20	Wed 12/9/20																												
15	Engineering Design Phase	253 days	Tue 12/1/20	Thu 11/18/21																												
16	60% Construction Plan Development	40 days	Tue 12/1/20	Mon 1/25/21																												
17	Geotechnical Investigation	21 days	Tue 12/1/20	Tue 12/29/20																												
18	60% Construction Plans / Utilities / Cost Estimate Submittal	1 day	Tue 1/26/21	Tue 1/26/21																												
19	County Review	10 days	Wed 1/27/21	Tue 2/9/21																												
20	Utility Meeting	1 day	Thu 2/4/21	Thu 2/4/21																												
21	Subsurface Utility Engineering	8 days	Mon 2/8/21	Wed 2/17/21																												
22	Survey Subsurface Utility (County)	15 days	Thu 2/18/21	Wed 3/10/21																												
23	Permit Preparation	25 days	Wed 2/10/21	Tue 3/16/21																												
24	Permit Submittal to County	1 day	Wed 3/17/21	Wed 3/17/21																												
25	County Permit Review	10 days	Thu 3/18/21	Wed 3/31/21																												
26	Permit Submittal to Agencies	1 day	Wed 4/7/21	Wed 4/7/21																												
27	Utility Meeting/Coordination	1 day	Tue 3/23/21	Tue 3/23/21																												
28	Final Construction Plans Development	50 days	Wed 2/10/21	Tue 4/20/21																												
29	Final Construction Plan / Specification / Bid Tab and Cost Estimate Submittal	1 day	Wed 4/21/21	Wed 4/21/21																												
30	County Review	10 days	Thu 4/22/21	Wed 5/5/21																												
31	Permit Agency Review (Time Depends on Impacts)	150 days	Thu 4/8/21	Wed 11/3/21																												
32	Receive Permit Approval	1 day	Thu 11/4/21	Thu 11/4/21																												
33	Final Bid Documents Submittal	10 days	Fri 11/5/21	Thu 11/18/21																												
34	Bidding	60 days	Thu 11/18/21	Wed 2/9/22																												
35	Bid Process (Pre-Bid, Bid Reviews, BCC Approval)	60 days	Thu 11/18/21	Wed 2/9/22																												
36	Award of Contract to Contractor	1 day	Wed 2/9/22	Wed 2/9/22																												
37	Construction	150 days	Thu 2/10/22	Wed 9/7/22																												
38	Limited Construction Administration	150 days	Thu 2/10/22	Wed 9/7/22																												

Project: Perdido Key Schedule J Date: Mon 7/27/20	Task █ Summary ▬ Inactive Milestone ◇ External Milestone ◇ Manual Progress ▬	Split ⋯ Project Summary ▬ Inactive Summary ▬ Manual Summary Rollup ▬ Finish-only ▬	Milestone ◇ Inactive Task ▬ Manual Task ▬ Manual Summary ▬ External Tasks ▬	Duration-only ▬ Start-only ▬ External Milestone ◇	Manual Summary ▬ Finish-only ▬ External Tasks ▬	Deadline ▬ Progress ▬
--	--	--	---	---	---	---