

PD 19-20.022 Perdido Key Drive at Johnson Beach Road Intersection Improvements

ID	Task Name	Duration	Start	Finish	Half 1, 2021												Half 2, 2021				Half 1, 2022							
					S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J		
1	Overall Project Timeline	472 days	Thu 8/6/20	Fri 5/27/22																								
2	BCC Approval	1 day	Thu 8/6/20	Thu 8/6/20																								
3	Contract Execution	1 day	Wed 10/14/20	Wed 10/14/20																								
4	Kickoff Meeting / Site Review	1 day	Fri 11/6/20	Fri 11/6/20																								
5	Wetland Delineation & PKBM Delineation	10 days	Mon 12/7/20	Fri 12/18/20																								
6	Surveying Environmental (By County)	5 days	Mon 12/21/20	Fri 12/25/20																								
7	Concept Development Phase (30% Plans)	35 days	Mon 11/16/20	Fri 1/1/21																								
8	30% Construction Plan Development	25 days	Mon 11/16/20	Fri 12/18/20																								
9	Utility Coordination (Information Gathering)	20 days	Mon 11/23/20	Fri 12/18/20																								
10	30% Construction Plan / Cost Estimate Submittal	0 days	Fri 12/18/20	Fri 12/18/20																								
11	30% Construction Plan Review	10 days	Mon 12/21/20	Fri 1/1/21																								
12	Engineering Design Phase (60% and Final Plans)	150 days	Mon 1/4/21	Fri 7/30/21																								
13	60% Construction Plan Development	40 days	Mon 1/4/21	Fri 2/26/21																								
14	Geotechnical Investigation	8 days	Mon 1/18/21	Wed 1/27/21																								
15	60% Construction Plans / Utilities / Cost Estimate Submittal	0 days	Fri 2/26/21	Fri 2/26/21																								
16	County Review	10 days	Mon 3/1/21	Fri 3/12/21																								
17	Group & Property Owner Meetings (Public Involvement)	30 days	Mon 3/1/21	Fri 4/9/21																								
18	Utility Meeting	1 day	Mon 3/15/21	Mon 3/15/21																								
19	Subsurface Utility Engineering	5 days	Tue 3/16/21	Mon 3/22/21																								
20	Survey Subsurface Utility (County)	4 days	Wed 3/17/21	Mon 3/22/21																								
21	Permit Preparation	25 days	Mon 3/15/21	Fri 4/16/21																								
22	Permit Submittal to County	0 days	Fri 4/16/21	Fri 4/16/21																								
23	County Permit Review	3 days	Mon 4/19/21	Wed 4/21/21																								
24	Permit Submittal to Agencies	1 day	Thu 4/22/21	Thu 4/22/21																								
25	Final Construction Plans Development	30 days	Mon 3/15/21	Fri 4/23/21																								
26	Final Construction Plan / Specification / Bid Tab and Cost Estimate Submittal	1 day	Mon 4/26/21	Mon 4/26/21																								
27	County Review	10 days	Tue 4/27/21	Mon 5/10/21																								
28	Permit Agency Review (Time Depends on Impacts)	60 days		Thu 7/15/21																								
29				Fri 7/16/21																								
30	Final Bid Documents Submittal	10 days	Mon 7/19/21	Fri 7/30/21																								
31	R/W Acquisition (By County)	60 days		Fri 7/2/21																								
32				Fri 5/21/21																								
33	Bidding	60 days	Mon 8/9/21	Fri 10/29/21																								
34	Bid Process (Pre-Bid, Bid Reviews, BCC Approval)	60 days	Mon 8/9/21	Fri 10/29/21																								
35	Award of Contract to Contractor	1 day	Fri 10/29/21	Fri 10/29/21																								
36	Construction	150 days	Mon 11/1/21	Fri 5/27/22																								
37	Limited Construction Administration	150 days	Mon 11/1/21	Fri 5/27/22																								

Project: Perdido Key Schedule 1 Date: Wed 11/18/20	Task	 Project Summary	 Manual Task	 Start-only	 Deadline	 Progress	 Manual Progress
	Split	 Inactive Task	 Duration-only	 Finish-only	 External Tasks	 Manual Progress	 Manual Progress
	Milestone	 Inactive Milestone	 Manual Summary Rollup	 External Tasks	 External Milestone	 Manual Progress	 Manual Progress
	Summary	 Inactive Summary	 Manual Summary	 External Milestone	 External Milestone	 Manual Progress	 Manual Progress