

# Bike Path/Multi-Use Trail on Perdido Key Drive from West of Perdido Key State Park Entrance to River Road

ID	Task Name	Duration	Start	Finish	Predecessors	Timeline											
						Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
1	<b>Project Schedule</b>	<b>330 days</b>	<b>Mon 6/15/20</b>	<b>Fri 9/17/21</b>													
2	<b>Phase 100 - Final Plans</b>	<b>75 days</b>	<b>Mon 6/15/20</b>	<b>Fri 9/25/20</b>													
3	Task 101 - Finalize Plans	20 days	Mon 8/31/20	Fri 9/25/20	4,5FS-5 days												
4	Task 102 - Utility Coordination	45 days	Mon 6/15/20	Fri 8/14/20													
5	Task 103 - Permitting	60 days	Mon 6/15/20	Fri 9/4/20													
6	<b>Phase 200 - Services During Construction</b>	<b>245 days</b>	<b>Mon 9/28/20</b>	<b>Fri 9/3/21</b>													
7	Task 201 - Construction Documents	10 days	Mon 12/21/20	Fri 1/1/21	8												
8	Task 202 - Procurement	60 days	Mon 9/28/20	Fri 12/18/20	2												
9	Task 203 - Shop Drawing Review	10 days	Mon 1/4/21	Fri 1/15/21	7												
10	Task 204 - RFI Response, Monitoring Construction	175 days	Mon 1/4/21	Fri 9/3/21	7												
11	<b>Phase 300 - Post Construction Services</b>	<b>10 days</b>	<b>Mon 9/6/21</b>	<b>Fri 9/17/21</b>													
12	Task 301 - Certifications	10 days	Mon 9/6/21	Fri 9/17/21	6												