

Perdido Key Drive From the Alabama State Line to the West Entrance of Perdido Key State Park Escambia County



ID	Text1	Task Name	Duration	Start	Finish	% Complete	Successor	Predecessor	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter														
										Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug				
1		Overall Project	295 days	Fri 6/5/20	Thu 7/22/21	0%																						
2		<i>Consultant Contract Executed</i>	0 days	Fri 6/5/20	Fri 6/5/20	0%	3																					
3		<i>NOTICE TO PROCEED</i>	0 days	Fri 6/5/20	Fri 6/5/20	0%	5,6	2																				
4		Phase IV PLANS	83 days	Fri 6/5/20	Wed 9/30/20	0%																						
5		Prepare Phase IV Roadway Plans, Specs & Cost Estimate	40 days	Fri 6/5/20	Thu 7/30/20	0%	9	3																				
6		Utility Coordination	15 days	Fri 6/5/20	Thu 6/25/20	0%		3																				
7		Permitting (Exemption Documentation)	45 days	Mon 7/6/20	Fri 9/4/20	0%																						
8		LAP Agreement Approved by BCC*	0 days	Thu 7/16/20	Thu 7/16/20	0%																						
9		QA/QC of Plans and Updates	10 days	Fri 7/31/20	Thu 8/13/20	0%	10	5																				
10		Submit Phase IV Plans to County & Utilities	0 days	Thu 8/13/20	Thu 8/13/20	0%	11	9																				
11		County & Utility Review	10 days	Fri 8/14/20	Thu 8/27/20	0%	15	10																				
12		Plans, Specifications and Estimate (PS&E) Package/Construction Checklist to FDOT*	0 days	Thu 8/13/20	Thu 8/13/20	0%																						
13		Final Design Submittal to FDOT*	0 days	Wed 9/30/20	Wed 9/30/20	0%																						
14		Final Plans	30 days	Tue 9/8/20	Mon 10/19/20	0%																						
15		Prepare Final Roadway Plans	25 days	Tue 9/8/20	Mon 10/12/20	0%	16	11																				
16		QA/QC of Plans and Updates	5 days	Tue 10/13/20	Mon 10/19/20	0%	17	15																				
17		Submit Final Roadway Plans*	0 days	Mon 10/19/20	Mon 10/19/20	0%		16																				
18																												
19		Construction Services	170 days	Fri 10/30/20	Fri 6/25/21	0%																						
20		Construction Advertisement Begins*	65 days	Fri 10/30/20	Thu 1/28/21	0%	21																					
21		Construction Letting (Bid Opening)	0 days	Thu 1/28/21	Thu 1/28/21	0%		20																				
22		Construction Begins	0 days		Fri 1/29/21																							
23																												
24		Final Invoice to FDOT	0 days	Fri 6/25/21	Fri 6/25/21	0%	26																					
25		Post Design Services	20 days	Fri 6/25/21	Thu 7/22/21	0%																						
26		Post Design Services	20 days	Fri 6/25/21	Thu 7/22/21	0%		24																				

*Contingent on FDOT's review or delivery of documents

Project: Perdido Key Drive, Escambia County Date: Fri 5/29/20 schedule-proposal_20200330.mpp	Task		Rolled Up Milestone		Inactive Task		Manual Summary Rollup	
	Critical Task		Rolled Up Progress		Inactive Task		Manual Summary	
	Milestone		Split		Inactive Milestone		Start-only	
	Summary		External Tasks		Inactive Summary		Finish-only	
	Rolled Up Task		Project Summary		Manual Task		Progress	
	Rolled Up Critical Task		Group By Summary		Duration-only			