

District	Name of damage/facility	Project Manager	Status
1	Woodridge / Oak Valley	TJ Williams	Project not obligated. Moving ahead with design at locations where damages are severe. Other locations on hold until we received eligibility determination from FEMA. RFF for Design complete. Needs BCC approval.
1	Riola Place Base Repair and Paving	TJ Williams	FEMA only partially obligated amount being claimed by County. County appealed decision on 10/5/2021. Awaiting response before proceeding.
1	Klondike Road Bridge Repair (480075)	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA. Currently soliciting for design.
1	Jamesville Road Bridge Repair (484292)	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA before proceeding. Currently soliciting for design.
1	Marcus Pointe Bridge Repair (484222)	Derek Fox	Project obligated. Currently soliciting for design.
1	Blue Springs Roadway and Drainage Repair	John Rosenau	Project obligated. Currently under design. 60% plans due January 2022.
1	Sun Valley Roadway Repair	Matt Skipper	Project obligated. Construction complete
1	West Shore Drive Pipe Repair	Matt Skipper	FEMA denied project for reimbursement. County appealed decision on 9/9/2021. Awaiting response from FEMA before proceeding.
1	Klondike Rd Ditch	Nick Chauvin	Project obligated. Construction complete.
2	W Sunset Avenue Bridge Repair (484245)	Derek Fox	Project obligated. Design awarded 01-06-2022.
2	N. Ehrmann St Bridge Repair (900007)	Derek Fox	Project obligated. Design solicitation pending.
1	River Road Culvert & Walking Path Repair	Nick Chauvin / Jeremy King (RBA)	Project not obligated. Awaiting eligibility determination from FEMA. Currently under design. 90% plans received.
2	Myrtle Grove Area Roadway Repairs	Matt Skipper	Awaiting FEMA to determine if project is eligible for reimbursement.
1	Grande Lagoon	Derek Fox	Project obligated. Design underway, 100% plans expected February 2022.
2	SW Greenway	Mark Saltero	Project obligated. Currently under design. 100% plans due February 2022.
4	Northpointe Bridge Repair (484271)	Derek Fox	FEMA denied project for reimbursement. County appealed decision on 8/31/2021. Awaiting response before proceeding.
4	Mackey Bluff	TJ Williams	FEMA approved and assigned PW#. Currently under design. 90% plans received.

4	Mirabelle Cir	Matt Skipper	Project obligated. Currently under design. 100% plans received. Final review comments being incorporated.
4	Pensacola Beach Fish Sign	James Duncan	Project obligated. Awaiting insurance claim determination.
4	Quietwater Ferry Landing Permanent Repairs	TJ Williams	FEMA only partially obligated amount being claimed by County. County appealed decision on 9/17/2021. Contractor selected & building permit pending.
4	Vista Park	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA. Design underway. 60% plans received.
4	Bob Sikes Fishing Pier	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA before proceeding.
4	Pensacola Bay Fishing Bridge	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA. Design pending.
4	Casino Beach Fishing Pier	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA. Design underway.
5	CR 182 Molino Bridge Repair (480114)	Derek Fox	FEMA denied project for reimbursement. County appealed decision on 9/27/2021. Awaiting response before proceeding.
5	Lambert Road Bridge Repair (484006)	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA. Currently soliciting for design
5	Pine Barren Road Bridge Repair (484009)	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA. Design complete pending change order to existing contract.
5	Tungoil Road Bridge Repair (484028)	Derek Fox	Project obligated. Currently soliciting for design.
5	Fannie Road Bridge Repair (484217)	Derek Fox	Project obligated. Currently soliciting for design.
5	CR 196 Bridge Repair (480131)	Derek Fox	Project obligated. Currently soliciting for design.
5	Meadowbrook Bridge Repair (484089)	Derek Fox	Project obligated. 60% plans due December 2021.
5	Tecumseh Bridge Repair (484229)	Derek Fox	Project obligated. 60% plans review underway.
5	Pine Top Bridge Repair (484065)	Derek Fox	Project obligated. Currently soliciting construction.
5	Rigby Bridge Repair (484015)	Derek Fox	Project obligated. Currently soliciting for design
5	McElhaney Rd Culvert Repairs	Matt Skipper	Project obligated. Design underway March 2022.

5	Tara Dawn/10 Mile/ Wilderness Lane	TJ Williams / Jeremy King (RBA)	Project not obligated. Awaiting eligibility determination from FEMA. Awaiting PO for design.
5	Jefferson Avenue Bridge #1 @ Mill Creek (Century)	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA before proceeding
5	Jefferson Avenue Bridge #2 @ Unnamed Branch (Century)	Derek Fox	FEMA denied project for reimbursement. County appealed decision on 10/14/2021. Awaiting response before proceeding.
5	Brickyard Rd at Barth Rd	Matt Skipper	FEMA denied project for reimbursement. County appealed decision on 9/23/2021. Awaiting response before proceeding.
5	Thousand Oaks -Springmier PI	Nick Chauvin	Project obligated. Construction complete.
5	Lear Ct Pipe Repair	Nick Chauvin	Project obligated. Construction Complete
5	Monroe Avenue	Matt Skipper / Jeremy King (RBA)	FEMA only partially obligated amount being claimed by County. County appealed decision on 9/24/2021. Awaiting response on from FEMA on appeal. 100% plans complete.
5	Ronda Street	Matt Skipper	Project obligated. Currently under design. 100% plans received. Final review comments being incorporated.
5	Front Street Drainage	Matt Skipper	Project obligated. Design underway, 90% plans received.
5	Upland Road Outfall Pipe	Mark Saltero	Project obligated. 100% design plans under review.
5	Pine Forest Road at Ten Mile Creek Downstream Drop Structure Erosion	Derek Fox	Project obligated. Currently soliciting for design.
5	Crockett Street/Blue Pit Repair	John Rosenau	Project obligated. Construction Complete
5	Motley Ct	TJ Williams	Project not obligated. Awaiting eligibility determination from FEMA. Currently under design. 60% plans review underway.