

DISTRICT	PROJECT /LOCATION	PROJECT MANAGER	STATUS
1	Woodridge / Oak Valley	TJ Williams	Project not obligated. Moving ahead with design at locations where damage is severe. Other locations on hold until the eligibility determination is received from FEMA.
1	Riola Place Base Repair and Paving	TJ Williams	FEMA only partially obligated amount being claimed by County. County appealed decision on 10/5/2021. Awaiting response before proceeding.
1	La Paz St/San Sebastian Cir Base Repair and Paving	TJ Williams	Awaiting FEMA to determine if project is eligible for reimbursement.
1	Klondike Road Bridge Repair (480075)	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA. Currently soliciting for design
1	Jamesville Road Bridge Repair (484292)	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA before proceeding. Currently soliciting for design
1	Marcus Pointe Bridge Repair (484222)	Derek Fox	Project obligated. Currently soliciting for design
1	Blue Springs Roadway and Drainage Repair	John Rosenau	Project obligated. Currently under design. 60% plans due December 2021.
1	Sun Valley Roadway Repair	Matt Skipper	Project obligated. Construction complete
1	West Shore Drive Pipe Repair	Matt Skipper	FEMA denied project for reimbursement. County appealed decision on 9/9/2021. Awaiting response from FEMA before proceeding
1	Klondike Rd Ditch	Nick Chauvin	Project obligated. Construction Complete
1	Shadow Grove Blvd Drainage Repair	Nick Chauvin / Jeremy King (RBA)	Project not obligated. 50% design plans complete. Awaiting eligibility determination from FEMA before proceeding.
2	W Sunset Avenue Bridge Repair (484245)	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA. Design solicitation pending
2	N Ehrmann St Bridge Repair (900007)	Derek Fox	Project obligated. Currently soliciting for design
2	River Road Culvert & Walking Path Repair	Matt Skipper / Jeremy King (RBA)	Project not obligated. Awaiting eligibility determination from FEMA. Currently under design. 90% plans received.
2	Myrtle Grove Area Roadway Repairs	Matt Skipper	Awaiting FEMA to determine if project is eligible for reimbursement.
2	Grande Lagoon	Derek Fox	Project obligated. Currently soliciting for design
2	SW Greenway	Mark Saltero	Project not obligated. Awaiting eligibility determination from FEMA. Currently under design. 100% plans due November 2021.

4	Northpointe Bridge Repair (484271)	Derek Fox	FEMA denied project for reimbursement. County appealed decision on 8/31/2021. Awaiting response before proceeding
4	Mackey Bluff	TJ Williams	Project not obligated. Awaiting eligibility determination from FEMA. Currently under design. 90% plans received.
4	Mirabelle Cir	Matt Skipper	Project obligated. Currently under design. 90% plans received.
4	Pensacola Beach Fish Sign	James Duncan	Project obligated. Awaiting insurance claim determination
4	Quietwater Ferry Landing Permanent Repairs	TJ Williams	FEMA only partially obligated amount being claimed by County. County appealed decision on 9/17/2021. Currently out for bid for construction. Bid opening on 11/10/2021.
4	Vista Park	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA before proceeding. Design underway. 60% plans received.
4	Bob Sikes Fishing Pier	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA before proceeding.
4	Pensacola Bay Fishing Bridge	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA before proceeding
4	Casino Beach Fishing Pier	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA. Awaiting PO for design
5	CR 182 Molino Bridge Repair (480114)	Derek Fox	FEMA denied project for reimbursement. County appealed decision on 9/27/2021. Awaiting response before proceeding.
5	Lambert Road Bridge Repair (484006)	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA. Currently soliciting for design
5	Pine Barren Road Bridge Repair (484009)	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA. Design complete pending change order to existing contract
5	Tungoil Road Bridge Repair (484028)	Derek Fox	Project obligated. Currenty soliciting for design.
5	O.C. Philips Bridge Repair (484029)	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA. Currently soliciting for design
5	Fannie Road Bridge Repair (484217)	Derek Fox	Project obligated. Currently soliciting for design
5	CR 196 Bridge Repair (480131)	Derek Fox	Project obligated. Currently soliciting for design
5	Meadowbrook Bridge Repair (484089)	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA. Moving ahead with design due to severity of damage. 60% plans due December 2021.

5	Tecumseh Bridge Repair (484229)	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA. Moving ahead with design due to severity of damage. 30% plans due November 2021.
5	Pine Top Bridge Repair (484065)	Derek Fox	Project obligated. Currently soliciting construction
5	Rigby Bridge Repair (484015)	Derek Fox	Project obligated. Currently soliciting for design
5	McElhaney Rd Culvert Repairs	Matt Skipper	Project not obligated. Awaiting eligibility determination from FEMA. Currently soliciting for design
5	Tara Dawn/10 Mile/ Wilderness Lane	TJ Williams / Jeremy King (RBA)	Project not obligated. Awaiting eligibility determination from FEMA. Awaiting PO for design.
5	Jefferson Avenue Bridge #1 @ Mill Creek (Century)	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA before proceeding
5	Jefferson Avenue Bridge #2 @ Unnamed Branch (Century)	Derek Fox	FEMA denied project for reimbursement. County appealed decision on 10/14/2021. Awaiting response before proceeding.
5	Brickyard Rd at Barth Rd	Matt Skipper	FEMA denied project for reimbursement. County appealed decision on 9/23/2021. Awaiting response before proceeding.
5	Thousand Oaks -Springmier Pl	Nick Chauvin	Project obligated. Construction to begin week of 11/8/2021.
5	Lear Ct Pipe Repair	Nick Chauvin	Project obligated. Construction Complete
5	Monroe Avenue	Denise Brewer / Jeremy King (RBA)	FEMA only partially obligated amount being claimed by County. County appealed decision on 9/24/2021. Awaiting response on from FEMA on appeal. 60% design plans complete.
5	Ronda Street	Matt Skipper	Project not obligated. Awaiting eligibility determination from FEMA. Currently under design. 90% plans received.
5	Front Street Drainage	Matt Skipper	Project not obligated. Awaiting eligibility determination from FEMA. Currently soliciting for design
5	Upland Road Outfall Pipe	Mark Saltero	Project obligated. Currently under design. Awaiting 30% plan submittal.
5	Pine Forest Road at Ten Mile Creek Downstream Drop Structure Erosion	Derek Fox	Project not obligated. Awaiting eligibility determination from FEMA. Currently soliciting for design
5	Crockett Street/Blue Pit Repair	John Rosenau	Project obligated. Construction Complete
5	Motley Ct	TJ Williams	Project not obligated. Awaiting eligibility determination from FEMA. Currently under design. 60% plans due December 2021.