

## DESIGN SERVICES FOR GALVEZ BOAT RAMP IMPROVEMENT PROJECT

### SCHEDULE FOR COMPLETION

August 17, 2020

Task	Start Date	Completion Date	Time to Complete
BCC Approval	Thursday, September 05, 2019	Thursday, September 05, 2019	0
Notice to Proceed	Monday, September 16, 2019	Monday, September 16, 2019	0
Preliminary Design (Survey, Geotech, Traffic, Environmental)	Monday, September 16, 2019	Monday, November 04, 2019	49
30% Design Development (Update 30% Plan)	Monday, November 04, 2019	Tuesday, January 07, 2020	64
Pre-Application Meetings (Escambia County, ACOE, FDEP)	Tuesday, January 07, 2020	Tuesday, January 14, 2020	7
<b>30% Design Submittal to County</b>	<b>Tuesday, January 07, 2020</b>	<b>Tuesday, January 07, 2020</b>	0
County Review	Tuesday, January 07, 2020	Tuesday, January 14, 2020	7
USACOE Submittal (negotiation and addressing comments with Corp to continue through the duration of the design)	Tuesday, January 14, 2020	Tuesday, February 02, 2021	385
Address County 30% & Develop 60% Plans	Tuesday, January 14, 2020	Wednesday, April 15, 2020	92
<b>60% Design Submittal to County</b>	<b>Wednesday, April 15, 2020</b>	<b>Wednesday, April 15, 2020</b>	0
County Review	Wednesday, April 15, 2020	Wednesday, April 29, 2020	14
Address County 60% & Develop 90% Plans	Wednesday, April 29, 2020	Tuesday, August 11, 2020	104
<b>90% Design Submittal to County</b>	<b>Tuesday, August 11, 2020</b>	<b>Tuesday, August 11, 2020</b>	0
County Review	Tuesday, August 11, 2020	Tuesday, August 25, 2020	14
Address County 90% Comments & Develop Permitting Submittals	Tuesday, August 25, 2020	Tuesday, September 15, 2020	21
Prepare Permit Submittals and Address Comments	Tuesday, September 15, 2020	Tuesday, June 15, 2021	273
<b>100% (Final) Design Submittal to County</b>	<b>Tuesday, June 15, 2021</b>	<b>Tuesday, June 15, 2021</b>	0
County Review	Tuesday, June 15, 2021	Tuesday, June 22, 2021	7
Address County 100% Comments/Finalize Bid Documents	Tuesday, June 22, 2021	Tuesday, July 06, 2021	14
		<b>TOTAL PROJECT DESIGN TIME =</b>	<b>670</b>
Bidding	Tuesday, July 06, 2021	Friday, August 06, 2021	31
<b>Bid Tabulation/Recommendation of Award</b>	<b>Friday, August 06, 2021</b>	<b>Monday, August 09, 2021</b>	3
Receive and Execute Construction Contracts	Monday, August 09, 2021	Wednesday, September 08, 2021	30
Pre-Construction Conference	Wednesday, September 08, 2021	Wednesday, September 08, 2021	0
Construction	Wednesday, September 08, 2021	Thursday, April 21, 2022	225
<b>Project Closeout</b>	<b>Thursday, April 21, 2022</b>	<b>Monday, May 30, 2022</b>	39
		<b>TOTAL PROJECT CONSTRUCTION TIME =</b>	<b>328</b>

**TOTAL PROJECT TIME = 998  
(APPROXIMATELY 2 YEARS AND 9 MONTHS)**