

**Gatewood - Glyn Broc
NRCS Repair Project
Schedule
12/14/2020**

Tasks / Deliverables	Start Day	Duration	Completion Dates
NTP	1/16/2021	1 days	1/17/2021
Pre-Design Conference	1/17/2021	1 days	1/18/2021
Geotechnical Investigation	1/18/2021	14 days	2/1/2021
Survey	1/18/2021	14 days	2/1/2021
Preliminary Design	2/1/2021	14 days	2/15/2021
NRCS Review	2/15/2021	14 days	3/1/2021
Final Plan Submittal	3/1/2021	14 days	3/15/2021
Final Bid Documents	3/1/2021	14 days	3/15/2021
Environmental Permits	1/18/2021	45 days	3/4/2021
Bidding Process	3/4/2021	75 days	5/18/2021
Pre-Construction Conference	5/18/2021	1 days	5/19/2021
NTP Construction	5/19/2021	1 days	5/20/2021
Construction Phase	5/20/2021	90 days	8/16/2021
Final Inspection	8/16/2021	1 days	8/17/2021
As-Built Submittal	8/17/2021	5 days	8/22/2021

Total Project Duration = NTP (Start Day) - As-Built Submittal (Completion Date) = 218

Notes

1. SIGMA assumes it will require a maximum of 90 days to construct the project
2. Schedule is based on an NTP of 1/16/2021