

ID	Task Name	Duration	Start	Finish	Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			Qtr 2, 2020			Qtr 3, 2020			Qtr 4, 2020					
					Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
1	Survey	21 days	Mon 4/8/19	Mon 5/6/19																								
2	Field Work	5 days	Mon 4/8/19	Fri 4/12/19																								
3	Prepare CADD drawing	5 days	Mon 4/15/19	Fri 4/19/19																								
4	Review & Final	11 days	Mon 4/22/19	Mon 5/6/19																								
5	Design Review	91 days	Tue 5/7/19	Tue 9/10/19																								
6	First Draft	28 days	Tue 5/7/19	Thu 6/13/19																								
7	Review	7 days	Fri 6/14/19	Mon 6/24/19																								
8	Final Submittal	25 days	Tue 6/25/19	Mon 7/29/19																								
9	Solicitation	28 days	Tue 7/30/19	Thu 9/5/19																								
10	Construction	336 days	Fri 9/6/19	Fri 12/18/20																								
11	P& P Bond	5 days	Fri 9/6/19	Thu 9/12/19																								
12	NTP	1 day	Fri 9/13/19	Fri 9/13/19																								
13	Construction	330 days	Mon 9/16/19	Fri 12/18/20																								

This Project is currently on hold until the verbiage from the HUD funding can be incorporated into the bid documents.

Project: Simple Project Plan Date: Mon 11/30/20	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			