

LONGLEAF DRIVE

ID	Task Name	Duration	Start	Finish	Predecessors	Gantt Chart																																	
						r	2nd Quarter			3rd Quarter				4th Quarter				1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st									
						M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	M	A	M	J	J	A	S	O	N	D	J
1	Re-mobilization	45 days	Mon 6/11/18	Fri 8/10/18																																			
2	General Tasks	450 days	Mon 6/11/18	Fri 2/28/20																																			
3	<b>RoadwayAnalysis</b>	<b>389 days</b>	<b>Tue 6/18/19</b>	<b>Fri 12/11/20</b>																																			
4	60% Re-submittal	165 days	Tue 6/18/19	Mon 2/3/20	13																																		
5	90% Submittal	75 days	Mon 5/18/20	Fri 8/28/20	32,34																																		
6	Final Submittal	30 days	Mon 11/2/20	Fri 12/11/20	33,16,7																																		
7	FDOT Permit	120 days	Mon 5/18/20	Fri 10/30/20	32,34																																		
8	<b>Roadway Plans</b>	<b>389 days</b>	<b>Tue 6/18/19</b>	<b>Fri 12/11/20</b>																																			
9	60% Re-submittal	165 days	Tue 6/18/19	Mon 2/3/20	4																																		
10	90% Submittal	75 days	Mon 5/18/20	Fri 8/28/20	32,34																																		
11	Final Submittal	30 days	Mon 11/2/20	Fri 12/11/20	33,16,7																																		
12	<b>Drainage Analysis</b>	<b>314 days</b>	<b>Tue 6/18/19</b>	<b>Fri 8/28/20</b>	<b>30</b>																																		
13	Preliminary Analysis	165 days	Tue 6/18/19	Mon 2/3/20																																			
14	Final Analysis	75 days	Mon 5/18/20	Fri 8/28/20	32,34																																		
15	Utility Coordination	120 days	Tue 3/17/20	Mon 8/31/20	32																																		
16	Environmental Permits	120 days	Fri 5/15/20	Fri 10/30/20	34																																		
17	<b>Bridge Coordination</b>	<b>610 days</b>	<b>Mon 8/13/18</b>	<b>Fri 12/11/20</b>																																			
18	Bridge Hydraulics Update	85 days	Mon 8/13/18	Fri 12/7/18	1																																		
19	90% Submittal- Contech Coordi	75 days	Mon 5/18/20	Fri 8/28/20	32,34																																		
20	Final Submittal- Contech Coordi	30 days	Mon 11/2/20	Fri 12/11/20	33,16,7																																		
21	<b>Signing &amp; Marking Plans</b>	<b>389 days</b>	<b>Tue 6/18/19</b>	<b>Fri 12/11/20</b>																																			
22	60% Update/Review	165 days	Tue 6/18/19	Mon 2/3/20	1,4																																		
23	90% Submittal	75 days	Mon 5/18/20	Fri 8/28/20	32,34																																		
24	Final Submittal	30 days	Mon 11/2/20	Fri 12/11/20	33,16,7																																		
25	<b>Signalization Plans</b>	<b>150 days</b>	<b>Mon 5/18/20</b>	<b>Fri 12/11/20</b>																																			
26	90% Submittal	75 days	Mon 5/18/20	Fri 8/28/20	32,34																																		
27	Final Submittal	30 days	Mon 11/2/20	Fri 12/11/20	33,16,7																																		
28	Surveying (field)	5 days	Tue 6/18/19	Mon 6/24/19																																			
29	Surveying (office)	14 days	Tue 3/17/20	Fri 4/3/20	32																																		
30	County -Pond Site Coord	221 days	Mon 6/11/18	Mon 4/15/19																																			
31	<b>County - Review &amp; Comment</b>	<b>179 days</b>	<b>Tue 2/4/20</b>	<b>Fri 10/9/20</b>																																			
32	County 60% Review	30 days	Tue 2/4/20	Mon 3/16/20	9,4,13,22																																		
33	County 90% Review	30 days	Mon 8/31/20	Fri 10/9/20	10,5,14,19,23,26																																		
34	Geotech Investigation	275 days	Mon 4/29/19	Fri 5/15/20	30																																		

Project: 2Longleaf 2-12-2020  
Date: Wed 2/12/20

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone