



Board of County Commissioners • Escambia County, Florida

Joy Jones, P.E.
Director, County Engineer
Engineering Department

Quintette Road @95A ENG 1870

Design Schedule

- Design NTP issued Date: June 5, 2014
- 365-day design schedule to June 4, 2015
- Invoice to 30% construction plans and put project on hold per Joy Blackmon February 13, 2015
- Continuing Hold issued on July 12, 2016
- Additional hold until further notice issued on July 27, 2018