

ID	Task Name	Duration	Start	Finish	20	25	30	5	10	15	20	25	30	4	9	14	19	24	29	3	8	13	18	23	28	3	8	13	18	23	28	2	7	12	17	22	27	2	7	12	17	22	27							
1	Survey	22 days	Mon 6/22/20	Tue 7/21/20																																														
2	Field Work	6 days	Mon 6/22/20	Mon 6/29/20																																														
3	Prepare CADD drawing	5 days	Tue 6/30/20	Mon 7/6/20																																														
4	Review & Final	11 days	Tue 7/7/20	Tue 7/21/20																																														
5	Design Review	28 days	Fri 7/24/20	Tue 9/1/20																																														
6	First Draft	17 days	Fri 7/24/20	Mon 8/17/20																																														
7	Review	7 days	Tue 8/18/20	Wed 8/26/20																																														
8	Final Submittal	2 days	Thu 8/27/20	Fri 8/28/20																																														
9	Solicitation	2 days	Mon 8/31/20	Tue 9/1/20																																														
10	Construction	86 days	Tue 9/1/20	Tue 12/29/20																																														
11	P& P Bond	23 days	Wed 9/2/20	Fri 10/2/20																																														
12	NTP	1 day	Mon 10/5/20	Mon 10/5/20																																														
13	Construction	61 days	Tue 10/6/20	Tue 12/29/20																																														

Project: Simple Project Plan Date: Mon 11/30/20	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			