CR97/CR297A Realignment

NTP DATE = 11/19/2018

End Of Week Date

		11/23/2018	11/30/2018	12/7/2018	12/14/2018	12/21/2018	12/28/2018	1/4/2019	1/11/2019	1/18/2019	1/25/2019	2/1/2019	2/8/2019	2/15/2019	2/22/2019	3/1/2019	3/8/2019	3/15/2019	3/22/2019	3/29/2019	4/5/2019	4/12/2019	4/19/2019	4/26/2019	5/3/2019	5/10/2019	5/17/2019	5/24/2019	5/31/2019	6/7/2019	6/14/2019	6/21/2019	6/28/2019	7/5/2019	7/12/2019	7/19/2019	7/26/2019	8/2/2019	8/9/2019	8/16/2019	8/23/2019	8/30/2019	9/6/2019
TASK 1 - Data Collection	Obtain existing plans, calculations, surveys, deeds, etc	■	■																																								
	Field visit to verify constraints	■	■																																								
	Geotechnical - See Universal Engineering Scope		■	■	■																																						
	Coordination with geotechnical consultant	■	■	■	■																																						
TASK 2 - Surveying	Establish horizontal and vertical control through corridor	■	■	■	■																																						
	Survey existing conditions and topographic survey	■	■	■	■																																						
	Generate legal & sketch (1)																							■	■																		
TASK 3 - 30% Design	Develop Horizontal Base Alignment							■	■	■	■																																
	Develop Roadway Profile Base Plan							■	■	■	■																																
	Prepare 30% Cross Sections							■	■	■	■																																
	Drainage Basin Delineation							■	■	■	■																																
	Prepare Conceptual Overall Drainage Design							■	■	■	■																																
	30% QAQC							■	■	■	■																																
	Incorporate 30% QAQC review comments							■	■	■	■																																
	Prepare and submit 30% package to County							■	■	■	■																																
	County review											■	■																														
TASK 4 - Utility Coord.	Coordination of relocations and adjustments with providers													■	■	■																											
TASK 5 - 60% Design	Address and Incorporate 30% Review Comments from County																■	■	■	■																							
	Prepare 60% drainage & conveyance plan																■	■	■	■																							
	Prepare 60% supporting drainage calculations																■	■	■	■																							
	Prepare 60% roadway geometry sheets																■	■	■	■																							
	Prepare 60% plan and profile sheets																■	■	■	■																							
	Prepare 60% striping plan detail sheet																■	■	■	■																							
	Prepare 60% x-section sheets																■	■	■	■																							
	Prepare 60% detail and note sheets																■	■	■	■																							
	Prepare 60% SWPPP plan																■	■	■	■																							
	Prepare 60% cost estimate																■	■	■	■																							
	60% QAQC																■	■	■	■																							
	Incorporate 60% QAQC review comments																■	■	■	■																							
	Prepare and submit 60% package to County																■	■	■	■																							
	County review																				■	■																					
TASK 6 - Utility Coord.	Coordination of relocations and adjustments with providers																				■	■	■																				
TASK 7 - Permitting	Prepare NWFWMD pre-application submittal package																		■	■																							
	NWFWMD Review																				■	■	■	■																			
	Address Comments																								■	■																	
	NWFWMD Approval																										■	■															
TASK 8 - 90% Design	Address and Incorporate 60% Review Comments from County																								■	■	■																
	Prepare 90% drainage & conveyance plan																								■	■	■																
	Prepare 90% supporting drainage calculations																								■	■	■																
	Prepare 90% roadway geometry sheets																								■	■	■																
	Prepare 90% plan and profile sheets																								■	■	■																
	Prepare 90% striping plan detail sheet																								■	■	■																
	Prepare 90% x-section sheets																								■	■	■																
	Prepare 90% detail and note sheets																								■	■	■																
	Prepare 90% SWPPP plan																								■	■	■																
	Prepare 90% cost estimate																								■	■	■																
	90% QAQC																								■	■	■																
	Incorporate 90% QAQC review comments																								■	■	■																
	Prepare and submit 90% package to County																								■	■	■																
	County review																											■	■														

	NTP DATE = 11/19/2018	End Of Week Date																																									
		11/23/2018	11/30/2018	12/7/2018	12/14/2018	12/21/2018	12/28/2018	1/4/2019	1/11/2019	1/18/2019	1/25/2019	2/1/2019	2/8/2019	2/15/2019	2/22/2019	3/1/2019	3/8/2019	3/15/2019	3/22/2019	3/29/2019	4/5/2019	4/12/2019	4/19/2019	4/26/2019	5/3/2019	5/10/2019	5/17/2019	5/24/2019	5/31/2019	6/7/2019	6/14/2019	6/21/2019	6/28/2019	7/5/2019	7/12/2019	7/19/2019	7/26/2019	8/2/2019	8/9/2019	8/16/2019	8/23/2019	8/30/2019	9/6/2019
TASK 9 - Utility Coord.	Coordination of relocations and adjustments with providers																																										
TASK 10 - 100% Design	Address and Incorporate 90% Review Comments from County																																										
	Prepare 100% drainage & conveyance plan																																										
	Prepare 100% supporting drainage calculations																																										
	Prepare 100% roadway geometry sheets																																										
	Prepare 100% plan and profile sheets																																										
	Prepare 100% striping plan detail sheet																																										
	Prepare 100% x-section sheets																																										
	Prepare 100% detail and note sheets																																										
	Prepare 100% SWPPP plan																																										
	Prepare 100% cost estimate																																										
	100% QAQC																																										
	Incorporate 100% QAQC review comments																																										
	Prepare 100% bid tabulation																																										
	Prepare 100% Specifications																																										
	Prepare and submit 100% package to County																																										
	CDR Review																																										
	Address CDR Comments																																										
	Prepare and submit final plans, bid tab, and specs to County for bidding																																										
	Real estate acquisition																																										
	Purchasing que for advertisement																																										
	Advertisement																																										